

PWSSB Ongoing Works

(HUDCO, Deposit Works, Special Assistance, MDF)

15.10.24

Sr	Division	Dist.	Town	Name of Scheme	Work Discription	Agency	Agg. Amount Except O&M (Rs. In lacs)	Scope of work		Physical Progress (As on 30.09.24)	% of overall Physical progress 15.10.24	% of overall Financial progress% 15.10.24	Expdt. 15.10.24 Rs. In lacs. (Against agg. amount)	Date O&A (Opened & Alloted)	SDOC (Schedul ed date of Complet ion)	Time extension (Yes/ No.)	if Yes then upto which date project completed	Amount of LD Imposed			Reason for delay Remarks (Status update month of 15.10.24)	
								whether Yes/No	LD Imposed (Rs.in Lac)									LD Recovered (Rs.in Lac)	Present status of LD			
1	Amritsar 2	Tarn Taran	Tarn Taran	HUDCO	Main pumping station (14 MLD) and balance work of IPS (11 MLD) at Tarn Taran town Distt. Taran Taran	M/ s Jai Maa Engineerrs	175.96	MPS (1 No) balance work of IPS (1 No)	1 Job (14 MLD) 1 Job (11 MLD)	Sewer connection of main sewer is yet to be start. Painting work is in progress.	97%	97%	174.56	13.12.2019	31.7.2023				1.76	7.04	Contractor is not doing work LD Imposed @5% due to slow progress of work and reason attributed with the contractor. Notice U/C 56.1 has been issued to contractor.	
2	Amritsar 2	Tarn Taran	Patti	HUDCO	Installation, Commissioning of 8 MLD STP at <u>Patti Town</u>	M/S GSJ Envo Ltd	947.05	STP	8 MLD	Civil Work: Flooring Tile work is in Progress. Mechanical Work:- Fixing at Aluminium gates is in progress Electrical Works:- Instaration of Panels is in Progress.	83%	81%	603.25	9.3.2021	31.1.2024				9.47	37.88	work in progress LD Imposed @5% due to slow progress of work. Hearing U/S 46 of contract agreement is underway under the Chairmanship of SE (A) The LD recovery is held in abeyance	
3	Amritsar 2	Tarn Taran	Patti	HUDCO	Sewer, Const. of MPS, and all other works contingent thereto at <u>Patti Town</u> Distt Tarn Taran. (Under BUCIP)	M/ s Jai Maa Engineerrs	199.07	MPS (1 No) Main Sewer 900mm i/d	1 Job (22 MLD) 364 mtr	MPS Mechical/ electrical work is yet to be start. 364 mtr. (Complete)	94%	90%	179.45	5.4.2021	31.1.2024				1.49	8.46	Contractor is not doing work LD Imposed @5% due to slow progress of work. Further Notice issued U/C 56.1 to the contractor	
4	Amritsar 2	Amritsar	Rajasansi	Deposit Work	MPS, Sew. Work	M/S R.S Builders	591.22	Branch Sewer Main sewer H C MPS	2075 2964 349	1600 2450 Nil	77%	62%	348.11	4.1.2022	3.10.2022				---	---	Work held up due to Want of NOC from NHAI Authority.	
5	Amritsar 2	Amritsar	Rajasansi	Deposit Work	STP 2 MLD		263.67	2 MLD STP	1 No.	Nil	0%	Work has not been started			31.7.2023						Work has not been started due to Access route not provide MC	
6	Amritsar 2	Amritsar	Ajnala	HUDCO	Main Pumping Station, Roads and all other works contingent	M/s Natha Contractor Amritsar Singh,	488.3	Lateral S.W.Pipe Sewer 800 mm (km) MPS (No.)	12.58 Km 0.1 km 1 No	10.60Km 0.1 km 95% mechanical &	93%	53%	262.80	12.10.2016	30.11.2022				24.42	-	work in progress. LD imposed @5% due to slow progress of work	
7	Amritsar 2	Amritsar	Ajnala	HUDCO	STP	M/s GSJ Envo	625	STP	1 No. 4 MLd	civil work completed 95% . Installation of Mechanical and Electrical works is in progress	96%	85%	400.97	13.5.2021	31.12.2022				13.25	25.02	Under Stablization	
8	Amritsar 2	Gurdaspur	Batala	MDF	Sewerage Work	M/S Super Industrial Corp.	372.91	Sew. 110 mm o/d 160 mm o/d 200 mm o/d 250 mm o/d 315 mm o/d H.Connt.	3545 mtr 1950 mtr 5264 mtr 134 mtr 152 mtr. -	4700Mtr. 1900 Mtr. 2900 Mtr. - - 630 Nos	95%	69%	259.52	23.8.2023	22.5.2024					7.45		Work is in progress LD imposed@2% due to slow progress work.
9	Amritsar 2	Gurdaspur	Fatehgarh Churian	HUDCO	3.50 MLD STP at Fatehgarh Churian Distt. Gurdaspur	M/s Bansal Cosnt. Company	585	STP	1 No. 3.5 MLD		0%	-	-	30.09.21	29.09.22						Work not started due to possession of land not given by owner. Now orders have been passed by Naib Tehsilidar Ajnala in case of legal seperation. Copy of orders has been applied.	
10	Amritsar 2	Gurdaspur	Shri Hargobind pur	HUDCO	1 No. T/well	M/s Jay Pee & sons	28.8	T/Well	1 No.	-	0%			03.01.24	02.04.24						work in progress. LD imposed @1% due to slow progress of work	
11	Gurdaspur	Gurdaspur	Dinanagar	HUDCO	STP work at <u>Dinanagar Town</u> (only Capital Cost)	M/s JV (RKG-APC)	630	1 No Sewerage Treatment Plant	1 No 4.00 MLD	Work in Progress	96%	57%	359.97	20.04.22	30.09.22							Sewage treatment plant electric connection applied, security deposited to PSPCL. Work of roads is in progress
12	Gurdaspur	Gurdaspur	Gurdaspur	HUDCO	Providing laying, cutting & testing Sewer UPVC RCC NP3 and Rising Main DI- K9 pipe line and Const. of M.H.Chamber Hatch Box Haudi and IPS at Babawal Begumpura Town	Sh Amarjit Singh contractor.	492	UPVC Sewer 110 mm i/d 160 mm i/d 200 mm i/d 250 mm i/d 315mmi/d	UPVC Sewer 1800.00 mtr 4610.00 mtr 2629.18 mtr 914.85 mtr 303.00 mtr	UPVC Sewer 2332.32 mtr 4491.47 mtr 2960.79 mtr 510.50 mtr 340.41 mtr	99%	88%	432.8	24.12.21	12 months/ 23.12.22							WORK completed and final bill under preparation
13	Moga	Faridkot	Kotkapura	HUDCO	Providing Laying, jointing, cutting and testing of SW Pipe ,RCC NP-3 with HDPE lining DI-K7 pipe sewer at Kotkapura (Part-C)	M/s R.G. Industries Jalandhar	764.64	Leteral Sewer Main Sewer HC= Paver =	7.328 Km 1.35Km 1094 Nos, 47640 Sqmt	5.98 Km 1.35 Km 1009 Nos. 16786 Sqmt.	50%	45%	302.48	5.03.21	4.12.21/ 30.06.22				14.9	23.33	Work in progress	

Sr	Division	Dist.	Town	Name of Scheme	Work Discription	Agency	Agg. Amount Except O&M (Rs. In lacs)	Scope of work		Physical Progress (As on 30.09.24)	% of overall Physical progress 15.10.24	% of overall Financial progress% 15.10.24	Expdt. 15.10.24 Rs. in lacs. (Against agg. amount)	Date O&A (Opened & Alloted)	SDOC (Scheduled date of Completion)	Time extension (Yes/No.)	if Yes then upto which date project completed	Amount of LD Imposed				Reason for delay Remarks (Status update month of 15.10.24)
								whether Yes/No	LD Imposed (Rs.in Lac)									LD Recovered (Rs.in Lac)	Present status of LD			
14	Moga	Faridkot	Kotkapura	HUDCO	Sewerage Work	M/S Shapoorji Pallonji Co.Pvt.Ltd.	8695	Kotkapura (8694 lac) Distt Lines Sew. Lines Main sew STP	9.90 Km 81.64 Km 10.69 km 2 Nos. (8 MLD and 6 MLD)	9.50 km 47.654 km 7.441 km 8 MLd under Stabilization 6 MLD working under stabilization	60%	58%	5521.02	16.06.16	-				262.9	171.85	Work withdraw & Final bill is pending	
15	Moga	Faridkot	Faridkot	HUDCO	Providing Laying jointing cutting and testing of SW pipe, RCC NP-3 , Sewerage House Connections	Sh. Tarsem Chand Garg Contractor	1288.04	Lateral Sewer Main Sewer H.C Paver	5.427 Km 2.837 Km 1091 Nos. 11204 /28838Sqmt	5.00 Km 2.80 Km 830 Nos. 12206/ 20206 Sqmt.	90%	90%	1267.11	05.01.21	4.10.21/ 30.06.22				0	17.54	Work in progress LD held in abeyance	
16	Moga	Faridkot	Faridkot	HUDCO	Sewerage Work	M/S Shapoorji Pallonji Co.Pvt.Ltd.	8943	Faridkot (8943 lac) Leaeral Main sewer STP	85.91 Km 8.64 Km 1 No.	65.90km 4.90 km Land Acquired	40%	40%	3897	16.06.16					202.5	244.64	The Progress of the agency is very slow due to which this office has already been imposed penalty @5% of the Contract Agreement. i.e. Kotkapura town = 434.75 lacs , Jaitu town = 176.31 lacs and for Faridkot town Rs.447.14 lacs Total Rs. 1058.20 lacs Further this office withdrawl the partial scope of the agency	
17	Moga	Faridkot	Jaitu	HUDCO	Sewerage Work	M/S Shapoorji Pallonji Co.Pvt.Ltd.	3526	Jaitu (3526 lac) Lateral Main STP	41.46 km 3.04 km 1 No.	Lateral =39.53 km Main = 2.82 km 97%	95%	95%	3061	16.06.16	-				-	-	The Progress of the agency is very slow due to which this office has already been imposed penalty @5% of the Contract Agreement. i.e. Kotkapura town = 434.75 lacs , Jaitu town = 176.31 lacs and for Faridkot town Rs.447.14 lacs Total Rs. 1058.20 lacs Further this office withdrawl the partial scope of the agency. Final bill Pending .	
18	Moga	Faridkot	Jaitu	MDF	Rising Main Work	M/s R K Builders Bathinda	622.82	600 mm DI K7	5000 mtr	1250mtr	25%	25%	174.75	5.12.2023	04.05.24				-	-	Work stopped by Contractor and LD imposed.	
19	Ferozepur	Ferozepur	Guruhasarhai	HUDCO	Prov. & Laying W/S Lines, Lateral Sewer, R.C.C. pipe & DI Pipe line, & Sewerage House Connections Guruhasarhai Supply 6.67 Crore Sewerage	M/s Shapoorji Pallonji And Company Provate Limited Mumbai.	3753	Water Supply DI-K-7 (100-250) mm W/S H.Conn OHSR 1 Lac Gln Cap. T/Well Sewrage line	Total 18532 mtr 3870 Nos. 1 No. 2 No. 32.26 Km	Total 16526mtr 550 Nos. 1 No. (100%) 2 No. (70%) 14.90 Km	86%	54%	1320.29	15.11.2016	14.5.2018				58.57	129.08	Work in progress but progress is very slow. Agency is not working properly inspite o fno. Of verbal/written directions. The agency has been penalized @5% Rs. 187.65 lacs in the shape of LD. Notice issued to agency.	
20	Ferozepur	Fazilka	Abohar	AMRUT	Water Supply , WTP & Sewerage work	M/S Shapoorji Pallonji Co.Pvt.Ltd.	11916.00	W/s line (Km.) House connection Sewer Line (Km.) Manhole (No)	9.59 3500 76.76 Km 2079 No.	8.27 Nil 74.70 Km 2570 No.	97%	84%	7693.29	15.11.2016	14.5.2018				449.17	146.63	25% work withdrawn (97% completed against revised scope)	
21	Ferozepur	Fazilka	Arniwala	HUDCO	Water Supply , Sewerage works	M/S Shapoorji Pallonji Co.Pvt.Ltd.	3153.00	Roads = (100 mm to 400mm) DIK-9 Rising Main (150mm to 200 mm) W/S H.Conn	Total= 31602.63 Sqm 258.98 mtr 1815 nos 1 no	0% - -	15%	15%	321.00	14.11.16	14.05.18				31.41	94.59	work has been withdrawn	
22	Bathinda 1	Bathinda	Raman Mandi	HUDCO	5 MLD Sewage Treatment Plant at Raman Mandi under HUDCO	M/S WOG Technology (p) ltd.	546.75	5 MLD STP	1 No.	70%	70%	56%	303.54	24.12.21	23.12.22				36.45	27.34	Work in progress	
23	Bathinda 1	Bathinda	Bathinda	Deposit Work	Sewerage Work	The Bajrang Co opt. Society	27.83	RCC Pipe 400 mm i/d	474 mtr	150 mtr	45%	0%		11.07.24	10.10.2024				-	-	Work in progress	
24	Bathinda 1	Bathinda	Bathinda	Deposit Work	Sewerage Work	M/S Bansal Constr. Co.	47.35	UPVC Pipe 200mm o/d 250 mm o/d Sewer H.C	920 mtr 228 mtr 165 Nos.	820 mtr 225 mtr -	85%	32%	15	29.02.24	28.05.24				-	-	Work in Progress	
25	Bathinda 2	Bathinda	Bathinda	Deposit Work	Water Supply Work	M/s Kulwant Singh Sandhu	224.85	Clear Water Well Clear Water Tank Raw Water Sump Pump Chamber Boundary Wall	1 job 1 job 1 job 1 job 1 job	Clear water tank work is in progress. Pump chamber work completed	78%			11.03.24	10.09.2024				-	-	work in progress	

Sr	Division	Dist.	Town	Name of Scheme	Work Discription	Agency	Agg. Amount Except O&M (Rs. In lacs)	Scope of work		Physical Progress (As on 30.09.24)	% of overall Physical progress 15.10.24	% of overall Financial progress% 15.10.24	Expdt. 15.10.24 Rs. in lacs. (Against agg. amount)	Date O&A (Opened & Alloted)	SDOC (Schedul ed date of Completi on)	Time extension (Yes/ No.)	if Yes then upto which date project completed	Amount of LD Imposed				Reason for delay Remarks (Status update month of 15.10.24)	
																		whether Yes/No	LD Imposed (Rs.in Lac)	LD Recovered (Rs.in Lac)	Present status of LD		
26	Bathinda 2	Bathinda	Bathinda	Deposit Work	Water Supply Work	M/s R K Builders Bathinda	29.32	DI K7 250 mm DI K7 400 mm DI K7 600 mm	279 mtr 70 mtr 70 mtr		5%			12.01.24	11.03.24							work in progress	
27	Bathinda 2	Sri Muktsar Sahib	Malout	Special Assistance	Replacement of machinery & Rising Main	M/s Arunesh Gupta Panchkula	435.27	Danewala DI K9 500 mm DI K9 600 mm Submersible set 60 BHP Genset 250 Kva Screens V Gate Eot Crane MPS Grain Market Submersible set 30 BHP Genset 82.50 Kva Eot Crane MPS Bhagwan Pura Genset 250 Kva Eot Crane	500 mtr 1450 mtr 2 nos 1 no. 1 job 1 job 3nos 1 no. 1 no. 1 no. 1 no.	500 mtr 1400 mtr - Received at Site - - - Received at Site work completed - Received at Site work completed	87%	0	0	15.03.24	15.08.24				-	-		work in progress	
28	Bathinda 2	Sri Muktsar Sahib	Gidderbaha	Deposit work	Desilting for storage & sodimentation tank No.1,2,&4 at main water works .	M/s Tarsem Chand Garg	25.33	Desilting of S&S Tank at water works	1 Job	5%	5%		04.09.24	03.11.24					-	-			
29	Bathinda 2	Sri Muktsar Sahib	Gidderbaha	Deposit work	Replacement of rising main RCC 800 m i/d with DI K-7 Rising main from STP to Babina Drain	M/s Tarsem Chand Garg	1106.61	Rising Main Hatch Box	5.30 Km 27 Nos.	-	0%			19.09.24	18.03.25					-	-		
30	Bathinda 2	Sri Muktsar Sahib	Gidderbaha	Deposit work	Construction of manholes & Repair of 200 mm o/d UPVC	The Bajrang Co opt. Society	7.5	Construction of manholes in various streets	1 Job	5%	5%		04.09.24	03.11.24					-	-			
31	Ferozepur	Fazilka	Fazilka	MC/Deposit work	Sewerage Work	M/s H G Enterprises Mansa	122.13	UPVC 200 mm o/d RCC NP3 400mm i/d	1600.50 mtr 1091 mtr	280 mtr 825 mtr	52%	18%		15.03.24	14.09.24					-	-	Work in Progress	
32	Mansa	Mansa	Mansa	HUDCO	Water Supply , WTP & Sewerage work	M/s GDCL – Krishna JV New Delhi.	1248	W/S (Km) W/s connection (Nos). Water meter (Nos.) Sewer lines= (Km) Sew Connection(No) Const. ofRoad(sqm) Street light (Nos). Desilting by super sucker 16" 32"	6.54 Km 1430 Nos. 15014 Nos. 10.79 Km 2466 No. 43472 sqm 120 Nos. 2000mtr 1730 mtr	7.10 Km. (Com) 217 Nos (Com) 115 Nos 11.32 Km (Com) 902 No. (Com) 40641(Com) 73 Nos. (Com) 1993 mtr 1374mtr	90%	77%	960	10.05.16	09.08.17				314.88	-		Total Allotment Cost : Rs.28.43 Cr (Capital Cost : Rs. 12.48 cr +O&M Cost: Rs. 15.95 Cr) Capital work completed and O&M work is in progress	
33	Mansa	Mansa	Budhlada	HUDCO	<u>-do- Budhlada</u>	GDCL-KRISHNA JV	2850	W/S (Km) W/s connection (Nos). Water meter (Nos.) OHSR (No). WTP (Nos) Sewer lines (Km) Sew. Connection (No.) Const. of Road (sqm) Street light (Nos.) Desilting by super sucker 16" 32"	17.42 Km 2500 Nos. 15014 Nos. 1 No. 1 Nos. 32.96 Km 4800 No. 102121 sqm 223Nos. 2200mtr 1900mtr	18.72 Km (Com) 1011 Nos. (Com) 1020 Nos 100%(Com) 96% com 29.31Km 2835 No. 90783 sqm 130 Nos. 2184.96 mtr 973.11 mtr	93%	90%	2689	10.5.2016	09.08.17				-	-	Total Allotment Cost : Rs.3914.12 Lacs. (Capital Cost : Rs. 2850.12 Lacs, O&M Cost: Rs. 1064.00 Lacs) Capital work completed and O&M work is in progress.		
34	Mansa	Mansa	Baretta	HUDCO	<u>Baretta</u>	GDCL-KRISHNA JV	471	W/S W/s connection OHSR Water meter Sewer lines Sew. Connection. Const. of Road Street light Desilting by super sucker 16" 32"	2.66 Km 582 Nos. 1 No. 3147 Nos. 3.07 Km 706 Nos. 14559 sqm 45Nos. 1350mtr 1400 mtr	2.54 Km (Com) 76 Nos. (Com) 100% (Com) 41 Nos. 2.46 Km (Com) 138 Nos.(Com) 10616.26 sqm (Com) 39Nos. 2066.48 mtr 806.05 mtr	90%	64%	300	10.5.2016	09.08.17				-	-	Total Allotment Cost : Rs. 1309.73 Lacs (Capital Cost : Rs. 470.73 Lacs, O&M Cost: Rs. 839 Lacs) Capital work completed and O&M work is in progress.		

Sr	Division	Dist.	Town	Name of Scheme	Work Discription	Agency	Agg. Amount Except O&M (Rs. In lacs)	Scope of work		Physical Progress (As on 30.09.24)	% of overall Physical progress 15.10.24	% of overall Financial progress% 15.10.24	Expdt. 15.10.24 Rs. in lacs. (Against agg. amount)	Date O&A (Opened & Alloted)	SDOC (Scheduled date of Completion)	Time extension (Yes/ No.)	if Yes then upto which date project completed	Amount of LD Imposed				Reason for delay Remarks (Status update month of 15.10.24)	
								whether Yes/No	LD Imposed (Rs.in Lac)									LD Recovered (Rs.in Lac)	Present status of LD				
35	Mansa	Mansa	Bhikhi	HUDCO	<u>Bhikhi</u>	M/s GDCL – Krishna JV New Delhi.	266	W/S W/s connection. Water meter Sewer lines Sew. Connection. Const. of Road	3.55 Km 641 Nos. 3000Nos. 1.37 Km 316 Nos. 4919 sqm	3.36 Km (Com) 88 Nos. (Comp) 267 Nos. 1.48 Km (Comp) 104 Nos. (Com.) 5093 sqm (Com)	90%	76%	208	10.5.2016	09.08.17							Total Allotment Cost : Rs. 1168.00 Lakhs (Capital Cost : Rs. 267.00 Lakhs, O&M Cost: Rs. 902.00 Lakhs) Capital work completed and O&M work is in progress.	
36	Mansa	Mansa	Sardulgarh	HUDCO	<u>-do- Sardulgarh</u>	M/s GDCL – Krishna JV New Delhi.	453	W/S W/s connection Water meter Sewer lines Sew. Connection Const. of Road Street light Desilting by super sucker 16" 22"	2.40 Km 526 Nos. 3870Nos. 3.78 Km 1323 Nos. 15968 sqm 30Nos. 500 mtr 800 mtr	2.43 Km (Com) 135 Nos (Com) 165Nos. 4.15 Km(Com) 346 Nos (Com) 13256 sqm (Com) 25 Nos.(Com) 250 mtr 750 mtr	92%	76%	345	10.5.2016	09.08.17								Total Allotment Cost : Rs.1414.43 Lacs (Capital Cost : Rs. 453.43 Lacs+O&M Cost: Rs. 961 Lacs) Capital work completed and O&M work is in progress.
37	Mansa	Mansa	Boha	HUDCO	<u>Boha</u>	M/s GDCL – Krishna JV New Delhi.	2584	Sewer lines Sew. Connections STP MPS Water meter Street light Const. of Road	31.73 Km 4930 No. 1No. 1 No. 1800Nos. 335Nos. 103493 sqm	28.21 Km 2500 No. 98% 100% 715 Nos. 247 Nos. 94356 sqm	92%	89%	2325	10.5.2016	9.08.17							Total Allotment Cost : Rs. 3552.54 Lacs Capital Cost : Rs. 2584.54 Lacs O&M Cost: Rs. 968 Lacs. STP Centrifuge unit pending	
38	Mansa	Mansa	Baretta	Special Assistanc e	<u>Laying of W/S and Sewer lines etc. Under Special</u>	Arunesh Gupta contractor,	583.19	W/S 100mm i/d DI 250mm i/d DI OHSR DI-K7 Gravity main W/s H.Connt. Clear water tank 10mt dia. Sewerage 200mm UPVC pipe sewer 300mm UPVC pipe sewer Sew. H.Connt.	4.629 Km 4529 mtr 100 mtr 1 No. 0.700 KM 490 Nos. 2 No. 3.005 Km 2635mtr 370mtr 325 Nos.	4.50 km 4500mtr 40 mtr Completed 0.629km 419 Nos. Completed 2.58Km 2500mtr 88 mtr 275 Nos	72%	87%	508.23	22.02.23	21.07.23							W/s pipeline work completed. Work of construction of S&S tank in progress. Work of Sewer of 300mm in progress.	
39	Mansa	Mansa	Budhlada	Special Assistanc e	Laying of W/S and Sewer lines etc. Under Special Assistance	Super Industrial Corporation,	583.74	W/S 100mm i/d DI K-7 150mm i/d DI K-7 200mm i/d DI K-7 Risin Main W/S H.Connt. Sewerage 200mm UPVC pipe sewer 250mm UPVC pipe sewer Sew H.Connt.	9.65 Km 5728 mtr 3510 mtr 420 mtr 1.175 Km 1360 Nos. 7.98 Km 7030mtr 950mtr 850 Nos	8.15 km 5206 mtr 3065 mtr 44 mtr 0.018 Km 433 Nos. 7.90 km 7010mtr 945mtr 739 Nos.	90%	90%	524.83	22.2.2023	21.07.23							Work completed . Final bill pending.	
40	Hoshiarpur	Hoshiarpur	Garhdiwala	HUDCO	P/L UPVC/RCC NP-3 Pipe Sewer, Cost. Of MPS, Brick Masonery, M.H. Chamber, H/C for sewerage lines, Road Cutting & restoration and all other works contingent thereto. In Garhdiwala town Distt. HSP	M/s Nation Builders, Pathankot	926.61	UPVC Pipes (i/d) 160mm 200mm 250 mm 315mm Pipe sewer 400mm	UPVC Pipes 20.84 KM 4.21 KM 0.62 KM <u>0.65 KM</u> 26.32 KM 1.5 Km	16.94 Km 4.740 Km. 0.46 Km 0.59 Km	97%	81%	754.6	23.10.19	23.07.20					37.06		Work in progress LD imposed 4%	
41	Hoshiarpur	Hoshiarpur	Garhshankar	HUDCO	STP 3 MLD	M/S Eco Payavaran Engg.&	523	STP 1 No.	3 MLD	100%	92%	45%	235.56	10.5.22 & 14.10.22	13.10.23							work completed STP under Stabilization	
42	Hoshiarpur	Nawan Shahar	Rahon	HUDCO	STP 3 MLD	M/S Eco Payavaran	523	STP 1 No.	3 MLD	85%	80%	75%	392.00	10.5.22 & 14.10.22	13.10.23							Work in progress	
43	Hoshiarpur	Nawan Shahar	Balachaur	HUDCO	Const. of 4 MLD STP at Balachour	M/s Eco payavaran Engg.	624.65	STP 1 No.	4 MLD	100%	95%	75%	344.00	30.9.2021	30.06.23						2.00	2.68	Plant run on trail base

Sr	Division	Dist.	Town	Name of Scheme	Work Discription	Agency	Agg. Amount Except O&M (Rs. In lacs)	Scope of work		Physical Progress (As on 30.09.24)	% of overall Physical progress 15.10.24	% of overall Financial progress% 15.10.24	Expdt. 15.10.24 Rs. in lacs. (Against agg. amount)	Date O&A (Opened & Alloted)	SDOC (Scheduled date of Completio n)	Time extension (Yes/ No.)	if Yes then upto which date project completed	Amount of LD Imposed				Reason for delay Remarks (Status update month of 15.10.24)
																		whether Yes/No	LD Imposed (Rs.in Lac)	LD Recovered (Rs.in Lac)	Present status of LD	
44	Hoshiarpur	Nawan Shahar	Nawanshahar	Special Assistance	Sewerage Work	Dikalda Co-op L&C Society	177.93	200 o/d UPVC 250 o/d UPVC 400 o/d UPVC	745 mtr 982 mtr -	65%	62%	60%	110	11.3.2024	10.3.2025							Work in progress
45	Jalandhar 1	Jalandhar	Adampur	HUDCO	Sewage Treatment Plant of 3.00MLD at Adampur Town Distt. Jalandhar	M/s Surya International, Odisha	316.79	3.00 MLD STP	1 No.	Admin Building work, and pond work in progress. Electrical & Mechanical Work in Progress. Inlet screen grit chamber Slab completed.	96%	70%	235.94	8.7.2021	4.7.2022					3.16	3 % Liquidated Damages imposed, STP commissioned on dt. 16.04.2024 & finishing work in progress. Plant under stabilization	
46	Jalandhar 1	Jalandhar	Kartarpur	HUDCO	Commissioning of Sewage Treatment Plant of 4.00MLD at Kartarpur Town Distt.	M/s Surya International, Odisha	363.02	4.00 MLD STP	1 No.	STP is under Stablization	96%	71%	255.82	8.7.2021	4.7.2022					2.00	1.63	3 % Liquidated Damages impose. Finishing work is in progress
47	Jalandhar 1	Jalandhar	Kartarpur	Eco Restoration Plan	Providing Sewerage Scheme including House Connections for remaining streets at Kartarpur Town Distt. Jalandhar.	The Dikadla Co. Op. L&C Society Ltd., Dikadla Tehsil Samalkha, Panipat.	667.91	<u>UPVC Pipe</u> 160mm i/d 200mm i/d 250mm i/d 300mm i/d <u>RCC Pipe</u> 400mm i/d 800mm i/d House Conn	887 mtr. 3772 mtr. 2111 mtr. 2281 mtr. 910 mtr. 875 mtr. 2710 Nos	450mtr. 2350 mtr. 300 mtr. 550 mtr. 100 mtr	65%	25%	191.61	11.03.24	10.12.24							work in progress
48	Jalandhar 1	Jalandhar	Adampur	PIDB	Providing Sewerage Scheme including house conn. At Adampur	M/s H.R & Company	645.16	<u>UPVC Pipe</u> 160 mm i/d 200 mm i/d	8282 mtr. 3478 mtr.	6000 mtr. 500 mtr.	48%	20%	128.55	07.02.24	6.2.2025							work in progress
49	Jalandhar 1	Jalandhar	Jalandhar	MC/Deposit work	Sewer work of Ramnik Avenue/Prem Nagar Extension-	Sh.Narinder Singh Const. Jalandhar	78.98	600 mm RCC Pipe inside HDPE Class NP-3	822 mtr	725 mtr	88%	78%	62.11	21.7.2023	31.1.2024							Work stopped by the residents of Village Bulandpur
50	Jalandhar 2	Jalandhar	Goraya	HUDCO	Providing Rising main	Sh.Jagdish Kumar, Contractor	149.75	RCC P1, Rising Main 450 mm i/d D.I.K-7 Pipe 150mm	2125 mtr 81 mtr	60 mtr	65%	56%	88.91	26.10.2022	25.4.2023							work in progress (treated waste water supplied to rising masin as per demand by near by farmers)
51	Jalandhar 1	Jalandhar	Alipur	MDF	Prov Water Supply Scheme including House connections of village Alipur at Jalandhar.	M/s Ludhiana Const. Co., Ludhiana	715.67	<u>DI K-7 Pipe</u> 100mm i/d 150mm i/d 200mm i/d 250mm i/d 300mm i/d 400mm i/d H/Conn.	21756 mtr. 4377 mtr. 1435 mtr. 489 mtr. 258 mtr. 263 mtr. 3810 Nos.	-	25%			11.03.24	10.12.24							work in progress
52	Jalandhar 2	Jalandhar	Goraya	Deposit work	Jointing the gaps between sewers of various sizes at Bus stand	M/S Civtech Const. co, Jalandhar	39.59	400mm i/d RCC Pipe 800mm i/d RCC Pipe	73 mtr 7.50 mtr	50 mtr 3 mtr	70%			25.9.2023	24.03.24							work in progress
53	Jalandhar 1	Kapurthala	Sultanpur Lodhi	Smart Cities Mission	STP 1 MLD	M/s N.R. Engineers Amritsar	323.47	1 mld STP	1 no.	Boundary wall MBBR-1 & Anoxic tank in progress	31%	11%	32.93	20.2.2024	19.2.2025							work in progress
54	Jalandhar 1	Kapurthala	Sultanpur Lodhi	Smart Cities Mission	Detailed Project Report for Providing Sewerage, STP & Storm Sewer, Rehabilitation of Water Supply and Sewerage under Smart Cities Mission at Sultanpur Lodhi Town, Distt. Kapurthala.	M/s GSJ Envo Ltd.	885.51	STP MPS	1 No. 4 MLD STP (SBR Technology) -	Road work in progress	98%	67%	625.00	13.9.2021	12.9.2022					8.00	27.42	STP under Stablization from dt. 02.09.24
55	Jalandhar 1	Kapurthala	Sultanpur Lodhi	Smart Cities Mission	Water supply & Sewer work	M/s Garga	1133.7	<u>D.I. K-7 WS</u> 100 mm - 200mm i/d <u>Sewer RCC NP3</u> 400mm- 600mm i/d <u>UPVC Pipe Sewer</u> 200-315 mm i/d <u>Storm Sewer RCC N</u> 400-1000 mm i/d	4122 mtr 1232 mtr 8393 mtr 9943 mtr	2203 mtr 550 mtr 5785 mtr 7156 mtr	82%	50%	680.10	10.3.2023	9.3.2024							work in progress

Sr	Division	Dist.	Town	Name of Scheme	Work Discription	Agency	Agg. Amount Except O&M (Rs. In lacs)	Scope of work		Physical Progress (As on 30.09.24)	% of overall Physical progress 15.10.24	% of overall Financial progress% 15.10.24	Expdt. 15.10.24 Rs. in lacs. (Against agg. amount)	Date O&A (Opened & Alloted)	SDOC (Schedul ed date of Completi on)	Time extension (Yes/ No.)	if Yes then upto which date project completed	Amount of LD Imposed				Reason for delay Remarks (Status update month of 15.10.24)
																		whether Yes/No	LD Imposed (Rs.in Lac)	LD Recovered (Rs.in Lac)	Present status of LD	
56	Jalandhar 2	Kapurthala	Sultanpur Lodhi	Urban Mission	Water supply & Sewer work	M/s Nikhil Construction Co., Ludhiana	135.88	D.I. K-9 pipe 400mm i/d Sewer S.W. Pipe 110mm o/d 200mm o/d 315mm o/d RCC Np-3 pipe 600mm i/d RCC NP-2 pipe 150mm i/d	30 mtr. 2860 mtr. 1598 mtr. 142 mtr. 858 mtr.	- 660 mtr 700 mtr 122 mtr 770 mtr	60%	60%	36.28	8.6.2023	7.12.2023						Work in progress LD imposed on agency 2%	
57	Moga	Ludhiana	Raikot	HUDCO	Const. of 23MLD MPS at Raikot	Sh. Prem Kumar Bansal	292.85	Main Sewer (km) R/main (Km.) MPS 23 MLD (No)	0.75 Km 1.79 Km. 1 No	0.65 Km 1.303 Km 72%	75%	70%	207.18	8.11.2019	7.8.2020				0.00	14.64	Work in progress	
58	Moga	Ludhiana	Raikot	HUDCO	Const. of 7 MLD STP at Raikot	M/S WOG Technology (p)	900	STP 1 No.	7 MLd	85%	80%	78%	596.24	30.12.2020	29.12.2021				9.48	28.77	Work in progress	
59	Ludhiana	Ludhiana	Samrala	HUDCO	Const. of 14MLD MPS at Samrala	Sh. Prem Kumar Bansal	235.69	Main Sewer (Km) R/main (Km.) MPS 14MLD (No)	0.76 Km 0.92 Km. 1 No	0.787 Km 0.700 Km 90% Completed	90%	95%	224.97	17.6.2020	31.5.2022				11.78	6.5	Work is in progress	
60	Ludhiana	Ludhiana	Khanna	MC funded	Desilting of Existing choked Sewer line with CCTV Super sucker Machine	K.H Co society ltd Bhagwanpura	24.98	Existing sewer lines	1 job	55%	55%	-	-	20.06.24	19.12.24						Work is in progress	
61	Barnala	Barnala	Barnala	MC funded	Water Supply Work	M/s H&G Enterprises Mansa	234.19	W/S pipe line (Km.) W/S House Connection (No.)	4.18 km 950 nos	5%	5%	---	---	12.07.24	11.12.24						Material procured,work started	
62	Barnala	Barnala	Barnala	MC funded	T/wells	M/s H&G Enterprises Mansa	90.95	T/wells	3 nos	5%	5%	---	---	12.07.24	11.11.24						Work Started	
63	Barnala	Barnala	Barnala	MC funded	Sewerage Work	M/s Ayush Const. Company Budhlada	101.32	200 mm i/d house Conn	2472 mtr 450 Nos	10%	10%	---	---	02.08.24	01.12.24						Work in progress	
64	Barnala	Barnala	Barnala	MC funded	Sewer Cleaning with Super Sucker	THE HP Co-op L&C Society ltd	43.59	Sewer Lines	3266 mtr	20%	20%	---	---	12.08.24	11.11.24						Work in progress	
65	Barnala	Barnala	Barnala	MC funded	Sewer Cleaning with Super Sucker	Zentech Engineers SAS Nagar	71.38	Sewer Lines	6980 mtr	10%	10%	---	---	12.08.24	11.12.24						Work in progress	
66	Barnala	Barnala	Handiaya	MC funded	T/wells	M/s H&G Enterprises Mansa	39.48	T/wells	1 No.	5%	5%	---	---	01.08.24	31.10.24						Work Started	
67	Barnala	Barnala	Handiaya	Special Assistance	Sewerage Work	Tarsem Chand Garg	402.36	UPVC Pipe Sew 160 mm i/d 200mm i/d 250 mm i/d R/main Sew House Conn	870 mtr. 2750 mtr. 210 mtr. 3100 mtr. 750 Nos	250 mtr. 2585 mtr. 198 mtr. 500 Mtr. 0	42%	48%	191.31	10.2.2023	9.5.2023						Work of rising main with held due to non clearance from PWD.	
68	Barnala	Barnala	Tappa	MDF	STP 5MLD at Tappa	M/S Synerze Solution	820	STP	1 No. 5 MLD	97%	97%	66%	408.26	10.07.20	09.07.21				6.15		LD imposed amount Rs 1230000/-	
69	Barnala	Barnala	Tapa	MC funded	Tubewell	M/s Dhruv Tubewells, Panchkula	56.46	T/wells	2 nos	85%	85%	-	-	12.03.24	11.06.24						work in progress	
75	Barnala	Barnala	Bhadaur	HUDCO	STP 3 MLD	M/S Eco Payavaran Engg.	525	1 no. STP	3 MLD	95%	95%	67%	262.88	17.12.2021	16.12.2022				3.94		LD imposed amount Rs 787500/-	
71	Barnala	Malerkotla	Ahmedharh	HUDCO	STP 5MLD at Ahemadgarh	M/s High Tech. Pvt. Lmt	820	STP	1 No. 5 MLD	97%	97%	72%	444.79	10.07.20	09.07.21				6.15		LD imposed amount Rs 1230000/-	
72	Barnala	Malerkotla	Ahmedharh	HUDCO	Prov RCC NP3 sewer and RCC P1 R/main	M/s Nem Kumar Bansal	292	RCC NP3 800 mm RCC P1 600 mm	425 mtr 7968 mtr	415 mtr 4900 mtr	78%	78%	228.21	27.07.16	26.01.17						R/main work withheld due to local agitation	

Sr	Division	Dist.	Town	Name of Scheme	Work Discription	Agency	Agg. Amount Except O&M (Rs. In lacs)	Scope of work		Physical Progress (As on 30.09.24)	% of overall Physical progress 15.10.24	% of overall Financial progress% 15.10.24	Expdt. 15.10.24 Rs. in lacs. (Against agg. amount)	Date O&A (Opened & Alloted)	SDOC (Schedul ed date of Complet ion)	Time extension (Yes/ No.)	if Yes then upto which date project completed	Amount of LD Imposed				Reason for delay Remarks (Status update month of 15.10.24)		
								whether Yes/No	LD Imposed (Rs.in Lac)									LD Recovered (Rs.in Lac)	Present status of LD					
73	Barnala	Malerkotla	Malerkotla	MDF	Sewerage & Desilting Work	M/S Shivaji Singla & Sons	1020.44	RCC NP3 800mmid- RCC NP3 900mmid- RCC NP3 1200mmid-	1230 mtr 900 mtr 3990 mtr	1190 mtr 800mtr. 3746 mtr.	96%	94%	961.91	11.10.2021	10.10.2022					20.00	10.60		work in Progress	
74	Barnala	Malerkotla	Malerkotla	AMRUT	STP 22 MLD	M/S Gharpure Engineers and Const. Pvt. Ltd	2490	STP 22 MLD (No.)	1	99%	99%	91%	1914	29.7.2020	28.1.2022						11.16	10		LD imposed amount Rs 2116500/-
75	Barnala	Malerkotla	Malerkotla	MC funded	T/Wells	M/S Goyal Tubewell	147.44	T/Well	5 Nos.	85%	85%	-	-	21.11.2023	20.5.2024									LD imposed amount Rs 294880/-
76	Patiala 1	Patiala	Nabha	HUDCO	Contruction of MPS and STP of 12 MLD at Nabha	M/S Hydrotech Paravaran Private lmt.	1681.97	MPS (No) STP (No)	1 No. 1 No 12 MLD	99% 99%	99%	89.43%	1253.99	09.07.20	08.10.21	yes (upto 31.02.22)	30.11.24	Yes		84.09	-	under Hearing	i) Due to Garbage Filled site. ii) Due to covid in the year 2020 & third wave in 2021. iii) Due to material shortage reason of shut down of the crusher plant. iv) Rising main work was halted by residents of Duladi Village . V) Shortage of funds.	
77	Patiala 1	Patiala	Ghanaur	HUDCO	STP 2 MLD at Ghanaur under HUDCO shceme	M/s Axis Power Control, New Delhi	223.41	STP	1 No. 2 MLD	88%	88%	41.26%	65.45	24.12.21	23.12.22	yes (upto 31.03.23)	31.12.24	Yes		11.17	-	under Hearing	Work in progress, 5% Penalty imposed and now work restarted by agency.	
78	Patiala 1	Patiala	Ghanaur	MDF	Providing & laying DIK7 Rising main & Construction of Hatch box	M/S Vijay Engineering Works, Patiala	267.08 & 292.47 (R1)	400 mm DIK7 MS pipe 800 mm trenchless	3457 mtr 50 mtr (R1)	92%	92%	92%	246.81	4.9.2023	3.3.2024	No	02.08.24			-	5.34		Work in progress, 2% Penalty imposed work held up due to villagers protest, it will be resume after rainy season	
79	Patiala 1	Patiala	Rajpura	MDF	Supplying & installing Water Works Machinery & installation of 2 Nos T/Well	M/S UEE Electrical Engineers Pvt. Ltd	152.60	Clear Water Motor 150 HP Soft Starter Panel Transformer 1000 KVA Filler Media (500 cft) Booster Tubewell	03 Nos. 3 Nos. 01 Nos. 01 Job 02 Nos.	90%	80%	83%	126.82	25.4.2023	24.7.2023								work in progress , drilling completed upto 309 mtr	
80	Patiala 2	Patiala	Patiala	Deposit Work	Sewerage Work	M/s Biroke Builders Pvt Ltd	85.95	Sewer	1.523 km	1.117 km	73%	49%	41.76	7.3.2024	6.7.2024								work in progress	
94	Patiala 2	Patiala	Samana	Deposit Work	Boring and Installing, testing commissioning of 3 Nos. T/wells in Jattan Patti, Guga Marri and Sekhon Colony at Samana.	M/s Goyal Tubewell Store, Malerkotla Raod Nabha Patiala.	86.45	Tubewells	3 Nos.		0%	0%		23.08.24	22.02.25									
82	Ropar	Patiala	Banur	Deposit Work	Replacement of Air Blower MS pipe and 2nos motor pumps & starter installed at 4.00 MLD	M/s Deep Electrical &mechanical	15.51	Motor Pumps MS pipe	2 Nos	---	0%	---	---	30.08.24	14.11.24								Work yet to be started	
83	Ropar	Patiala	Banur	Deposit Work	Ward no. 8 Mohalla Chumiaran wala at Banur	M/S Goyal Tubewell	40.17	Tubewell	1 No.	Base completed T/well under progress	80%												LD imposed 2%	
84	Ropar	Patiala	Banur	Deposit Work	STP	M/s Hitech Enviro Engg Noida	75.49	STP 500 KLD			90%	60%		25.03.20	24.09.20								L.D imposed 4% Work Terminated	
85	Ropar	Patiala	Banur	Deposit Work	Providing and Laying of Water Supply line at Goyal Colony (Part II)	Sui Garan C- Op L&C Society, Patiala	35.25	Sewer UPVC 200mm = Water Supply DI 100mm =	697 mtr. 925 mtr.	600 mtr. Material procured.	40%		14.08	27.12.2021	26.4.2022					0.35	0.71		Work in progress. LD imposed =3% Rs. 1.06 lacs LD recovered = 0.35 lacs	
86	Patiala 2	Fatehgarh Sahib	Amloh	HUDCO	Construction of 3 MLD (STP) at Amloh under HUDCO sheme	M/s Bansal Cosnt. Company	545	STP (1No)	3MLD	92%	92%	59%	320.62	17.9.2021	16.9.2022					27.250			5%LD imposed	
87	Patiala 2	Fatehgarh Sahib	Bassi Pathana	HUDCO	Providing & Laying of Lateral Sewer, Main/ Outfall sewer, RCC Rising Main of various sizes, Construction of Manholes , Constructions of Sewage Treatment Plants, RCC Main Pumping	GDCL-KRISHNA JV	2212.00	Sewer line RCC H.C. (nos) Interlocking (sqm) CC Roads (nos) Street Lights (nos) MPS(zone-1)	31.90 Km 3.566 Km 3564 nos 22682 sqm 29000 Nos 328 nos 1 No	29.108 Km 3.509 Km 5167 no 20800 sqm 28000 Nos. 328 nos Completed.	91%	84%	1902.36	17.6.2016	16.6.2017								work delay due to poor planning of agency 5% LD imposed	

Sr	Division	Dist.	Town	Name of Scheme	Work Discription	Agency	Agg. Amount Except O&M (Rs. In lacs)	Scope of work		Physical Progress (As on 30.09.24)	% of overall Physical progress 15.10.24	% of overall Financial progress% 15.10.24	Expdt. 15.10.24 Rs. in lacs. (Against agg. amount)	Date O&A (Opened & Alloted)	SDOC (Scheduled date of Completio n)	Time extension (Yes/ No.)	if Yes then upto which date project completed	Amount of LD Imposed				Reason for delay Remarks (Status update month of 15.10.24)
								whether Yes/No	LD Imposed (Rs.in Lac)									LD Recovered (Rs.in Lac)	Present status of LD			
88	Patiala 2	Fatehgar h Sahib	Sirhind	HUDCO	Providing and Laying of lateral sewer, main sewer RCC Rising main of various sizes, Construction of Manholes, STP,MPS, Providing & installing of street lights and all other works contingent there to including maintenance .	GDCL-KRISHNA JV	7076.00	Sewer RCC Interlocking Tiles CC Roads MR.Roads H.C Street Lights MPS Zone - 2 Zone -3	93.37 Km 6.48 Km 116840sqm 47000 cum 63395 sqm 12500 nos 508 nos MPS 1 No's 1 No's	76.29 Km 7.14 Km 141991 sqm 45200 cum 25204 sqm 9780 nos 299 nos Zone 2 = Compd Zone 3 = 45%	86%	86%	6237.89	17.6.2016	16.6.2017							
89	Patiala 2	Fatehgar h Sahib	Sirhind	Deposit Work	Water Supply & Sewerage Work	M/s Rajesh Construction Co.	74.96	Water Supply Sewerage	1.407 Km 1.772 Km	0.640 km 1.655 Km	79%	45%	33.68	27.10.2023	26.1.2024				2.24	1.5	5% LD imposed	
90	Patiala 2	Fatehgar h Sahib	Sirhind	Deposit Work	Providing sewer lines, water supply lines and dismantling of roads at Aam Khas Bah	M/S Nikhil Constraction Ludhiana	137.81	Water Supply Sewerage H/C Sewer	3.280 Km 1.579 Km 30 Nos.	0 1.190 km 0	52%	34%	47.1	27.2.2024	26.2.2025						work in progress	
91	Patiala 2	Fatehgar h Sahib	Mandi Gobindgar h	Deposit Work	Water Supply & Sewerage Work (part-1)	M/S Bharat Bhushan contractor	945.98	Water Supply WS H/Conn. Sew Sew H/Conn.	21.00 Km 3693 Nos. 8.687 Kms 2128 Nos.	12.265 Km 1285 Nos 6.182 Km 1212 Nos.	71%	67%	630.58	26.9.2023	25.6.2024						Scope available at site has been completed	
92	Patiala 2	Fatehgar h Sahib	Mandi Gobindgar h	Deposit Work	Water Supply & Sewerage Work (part-B)	M/S Bharat Bhushan contractor	965.92	Water Supply WS H/Conn. Sew Sew H/Conn.	14.576 Km 3500 Nos. 11.670 Kms 3000 Nos.	10.834 Km 1560 Nos 10.386 Km 1570 Nos.	78%	78%	752.73	26.9.2023	25.6.2024						Scope available at site has been completed	
93	Patiala 2	Fatehgar h Sahib	Mandi Gobindgar h	Deposit Work	Water Supply Work	M/S Suresh Kumar	467.95	Water Supply Tubewell Lateral Sewer	7994 mtr 1 No. 8544 Mtr	5979mtr 92% 6668 mtr	80%	65%	306.4	5.1.2022	4.7.2022				4.67		Held in hearing (Hearing 1st on SE Office)	
94	Patiala 2	Fatehgar h Sahib	Mandi Gobindgar h	Deposit Work	STP work	M/S Hydrotech Paravaran Private lmt.	1462.00	STP (12 MLD)	1 no.	4%	4%	6%	84.05	11.3.2024	10.3.2025						Work in progress	
95	Sangrur	Sangrur	Dhuri	HUDCO	Prov. DIK-7 pipe, S.W. Pipe sewer, DIK-9 Pipe, Prov Ins & Comm. of T/Wells, Const.of OHSR, MPS O & M of STP's, proposed Roads, street lights, Revenue collection at Dhuri.	M/S Shapoorji Pallonji & Co. Ltd. , Mumbai	4231	Main Sewer (km) Lateral Sewer (km) House Conn. (No) STP 5MLD (No) 6 MLD (No) Interlocking Tiles (Sqm) Bitumen Roads (Sqm)	1.17 km 47.92 km 10817 No STP 1 No. 1 No. 107047 Sqm 54589 Sqm	1.10 Km. 48.95Km. 6709 No. - 66 % land issue - 98000Sqm 4950 Sqm	78%	75%	3190.7	17.6.16							Work in progress	
96	Sangrur	Sangrur	Longowal	HUDCO	STP 5MLD at Longowal	M/s High Tech.Water Solution Pvt. Lmt	615	STP	1 No. 5 MLD	88%	88%	48%	415.11	10.07.20	09.07.21				6.15		Civil work 85% , Mechanical & Electrical 65% work completed.	
97	Sangrur	Sangrur	Sangrur	HUDCO	Providing and Laying DIK7 Pipes for Water Supply, S.W. Pipe for Sewer Lines & DIK9 Pipe for Rising Main, Boring, Installing & Commissioning of Tubewells, Construction of OHSR, MPS, Roads, Making House Connections , Construction of STP's, based on any suitable technology	M/s Shapoorji Pallonji And Company Provate Limited Mumbai.	7855	Water Supply DI-K-7 (100-250) mm W/S H.Conn OHSR 1 Lac Gln Cap. T/Well Sewrage line Sew. House Con Const. of Roads Main Sewer 600mm STP	Total 18532 mtr 3870 Nos. 1 No. 2 No. 32.26 Km 5000 Nos, 114096 Sqm 1.79 Km 1 No. 1 No. 1 No.	Total 16526mtr 550 Nos. 1 No. (100%) 2 No. (95%) 14.90 Km 1200 Nos. 121045 sqm 1.79 Km 1 No. 1 No.	87%	67%	5959.21	17.6.2016					132.96		Work in progress	
98	Sangrur	Sangrur	Sangrur	Deposit work	1 no. T/well at Shivam Colony and Machinery at Uppli road	Dhurv Tubewell Zirakpur	36.48	Tubewell Motor T/well	1 no. 1no.	0	0%			06.09.24	05.12.24						Inspection of Material in progress	
99	Sangrur	Sangrur	Sangrur	MDF	6 No. Tubewell	M/s GSA Tubewell Boring Company	125.76	T/Well -	6 no	2 no. Completed 4 no. sites to be given by MC Sangrur.	35%	30%	44.87	17.11.21	16.05.22						2 no. T/w completed 4 t/Well under UIDF	
100	Sangrur	Sangrur	Sangrur	Deposit Work	Desilting of Existing choked Sew line with CCTV Super sucker Machine	K.H Co society ltd Bhagwanpura	40.34	NP3 pipe sewer 800mm i/d 1000 mm i/d	2865 mtr 500 mtr	950 mtr 5%	33%	31%	12.67	25.07.24	24.08.24						work in progress	

Sr	Division	Dist.	Town	Name of Scheme	Work Discription	Agency	Agg. Amount Except O&M (Rs. In lacs)	Scope of work		Physical Progress (As on 30.09.24)	% of overall Physical progress 15.10.24	% of overall Financial progress% 15.10.24	Expdt. 15.10.24 Rs. in lacs. (Against agg. amount)	Date O&A (Opened & Alloted)	SDOC (Schedul ed date of Completi on)	Time extension (Yes/ No.)	if Yes then upto which date project completed	Amount of LD Imposed				Reason for delay Remarks (Status update month of 15.10.24)	
								whether Yes/No	LD Imposed (Rs.in Lac)									LD Recovered (Rs.in Lac)	Present status of LD				
101	Sangrur	Sangrur	Sangrur	Special Assistanc e	R/Main & 11 MLd STP at Sangrur	21st Century Enviro Pvt. Ltd	1550	STP - 11 MLD F STP - 15-20 KLD R/Main DIK7 -500mmi/d	1 No. 1 No. 1.72mtr.	20%	20%	26%	402.76	05.06.2023	04.06.2024							work stopped by residents of siba village on dt. 21.03.24	
102	Sangrur	Sangrur	Sangrur	HUDCO	Sewer work	Bharat Bhushan, Contractor	501.1	NP3 pipe sewer 800mm i/d 1000 mm i/d MPS	616 mtr 1156 Mtr 1 No.	10%	10%	14%	71.12										
103	Sangrur	Sangrur	Lehragaga	Deposit Work	Rising Main Work	vinod Kumar bansal	96.35	R/Main 400mmi/d Hatch Box Pumping station	2000 mtr. 10 No. 1no.	40%				31.12.21	30.04.22							Work halted due to funds not received	
104	Sangrur	Sangrur	Lehragaga	Deposit Work	Storm Water Drainage system	Sh. Prem Chand Singla, Patran	65	160mmi/d 315mmi/d	120 mtr. 1212 mtr.	-	0%			30.12.21	29.04.22							Material procured on site but work not started due to funds not received.	
105	Sangrur	Sangrur	Dirba	MDF	Sew.Work R/Main and H.C and MPS at Dirba	M/s Oberoi Construction	664.02	UPVC Pipe Sew 160mm/i/d - 200mm i/d- 250 mm/i/d-	795 mtr. 8713 mtr 1380 mtr.	795 mtr. 8024 mtr. 1274 mtr.	85%	65%	432.55	10.02.23	09.10.23							Demaration of R/M given to the Contractor . Material yet to be procured at Site. Electric & Machnical equipement of MPS yet to be offered for inspection by Contractor	
106	Sangrur	Sangrur	Dhuri	Deposit Work	T/Wells	M/s Goyal T/Well	122.54	T/Well	4 No.	40%	40%			27.02.24	26.06.24							Lowering of 2 NO. T/W completed and 1 no. in progress, 1 No. pump chamber completed and 1 No. in progress. Site for 1 NO. Tubewells yet to be provided by MC Dhuri.	
107	Sangrur	Sangrur	Dhuri	PIDB/ CM Annoucement	Prov. Sew. Sch Dhuri	M/S oberai Construction	769.32	SEW- 110 mm i/d 160 mm/d 200 mm i/d 250 mm i/d 315 mm i/d 400mm i/d H/conn. I/L Tiles (labour rate) I/L Tiles	10855 mtr. 5149 mtr. 4559 mtr. 851 mtr. 1816 mtr. 434 mtr 2177 No. 2043 sqm 20799 sqm	2630 mtr. 4927 mtr. 4520 mtr. 835 mtr 1666 mtr 426 mtr 830Nos. 2608 sqm 18265 sqm	90%	67%	512.31	10.02.23	09.02.24								Work in progress
108	Ropar	Ropar	Ropar	MDF	Water Supply & Sewerage Work	M/S Khalsa Trading Co. , Mohali	294.37	W/S Lines Sewer Lines IPS R/Main	4143 m 4072 m 1 no. 1000 m	1225 m 2420 m --- 600 m	90%	90%	286.78	7.7.2021	6.1.2022				---	---		Work withheld.	
109	Ropar	Ropar	Ropar	Deposit Work	Water Supply & Sewerage Work	M/S Begampur Co-op L&C	12.44	Water Supply Lines UPVC Sewer	209 m 139 m	154 m 148 m	52%	53%	6.56	29.12.2021	28.2.2022					---	---	2% LD imposed	
110	Ropar	Ropar	Ropar	Deposit Work	Tubewell	M/s Jasbir Industries,	27.61	Tubewell	1 No.	Motor lowered.	44%	47%	12.98	24.6.2022	23.9.2022					---	---	Work not to be executed As per Resistivity report no water at this location	
111	Ropar	Ropar	Ropar	Deposit Work	Tubewell	M/s Jasbir Industries,	39.77	Tubewell	1 No.	---	0%		---	31.3.2023	30.6.2023					---	---	Work not started.	
112	Ropar	Ropar	Morinda	Deposit Work/ MDF	Water Supply & Sewerage Work	The Uba Co-op L&C Society Ltd.	65.37	Water Supply Lines UPVC Sewer	1372 m 1328 m	--- 950 m	52%	52%	42.04	14.12.2021	13.3.2022					---	1.96	LD imposed 4%	
113	Ropar	Ropar	Nangal	Deposit Work	Water Supply work	Sh. Rajeev Kumar Contractor	15.43	100mm i/d	1015 m	---	0%		5.52	31.12.2021	31.3.2022					---	---	Agg.Not singed and work not started	
114	Ropar	Ropar	Nangal	Deposit Work	Water Supply work	Sh. Parveet Singh Cont.	23.89	100mm i/d	1565 m.	465Mtr	30%	30%	7.58	31.12.2021	31.3.2022					---	---	due to delay in receipt of funds	
115	Ropar	Ropar	Nangal	Deposit Work	1 No. Tubewell	M/s Jasbir Industries,	31.6	Tubewell	1 No.	---	0%		---	29.12.2021	28.3.2022					---	---	No Funds received	
116	Ropar	Ropar	Nangal	Deposit Work	Sewerage Work	Biroke Kalan Co-Op L&C Society,	141.08	RCC Sewer 800 mm UPVC Sewer 200 mm	268 m. 2778 m.	268 m 1800 m	97%	95%	287	13.3.2023	12.8.2023					---	---		
117	Ropar	Ropar	Ganguwal	Deposit Work	STP	SAPL- EGEL(JV)	282.00	STP (1 MLD)	1 No.	SBC done, report pending	5%		---	13.3.2024	12.3.2025					---	---		
118	Ropar	Ropar	Ropar	Deposit Work	Ward no. 6Janta Nagar	M/s Goyal Tubewell	40.47	Tubewell	1 No.	---	---	---	---	29.08.24	28.11.24								Work yet to be started
119	Ropar	Ropar	Ropar	Deposit Work	T/Well Work W.No. 25	M/s Dasmesh Engineer Ambala	41.65	Tubewell	1 No.	---	---	---	---	02.09.24	01.12.24								Work yet to be started
136	Ropar	Ropar	Ropar	Deposit Work	T/Well Work W.No. 12 Parvati Enclave	M/s Dasmesh Engineer Ambala	40.90	Tubewell	1 No.	---	---	---	---	02.09.24	01.12.24								Work yet to be started

SBM 2.0

15.10.24

Sr	Division	Town	SBM Scheme	Work Discription	Agency	DPR Cost (Rs.in Lacs)	Agg. Amount (Rs. In lacs)	Scope of work		Physical Progress (as on 31.08.24)	Physical progress %	Financial progress%	Expenditure (Against agg.amount) as on 31.08.24	Date O&A (Opened & Alloted)	SDOC (Scheduled date of Completion)	IDOC (Intended Date of Completion)	Remarks (Status update month of 31.08.24)
1	Patiala 1	Sanaur	SBM 2.0	Sewerage Work	M/S Vinod Kumar Cont.	285.00	111.00	200mm 315 mtr	370 mtr 1899 mtr	188 mtr 1829 mtr	100%	82%	92	04.12.23	03.06.24	03.06.24	work completed, & final bill paid
2	Patiala 1	Devigarh	SBM 2.0	Sewerage Work	M/s Hydrotech Pariavaran - Rajan Builder (JV)	1924.00	1205.00	STP MPS Sew RCC 400 mm 600 mm UPVC 160 mm 200 mm 280 mm	2.5 MLD 1No. 808 mt 799 mt 72 mtr 3063 mtr 5718 mtr 1805 mtr	5% 2641 mtr 3013 mtr 270mtr	30%	35%	432.2	14.12.23	13.6.25	13.06.25	work in progress
3	Patiala 1	Bhadson	SBM 2.0	Sewerage Work	M/s SAPL EGED JV	655.00	434.41	Rising Main (400mm i/d DI-K7 Pipe) STP (2 MLD) cum FSTP (6 KLD)	100 Mtr. 1 No.	6% 6%	6%	0	11.03.24	10.03.25	10.03.25	Design of boundary wall has been approved	
5	Ropar	Kiratpur Sahib	SBM 2.0	STP Work	M/S Swaran Aquatech Pvt.Ltd. Faridabad & M/s Elan Green Tech		455	STP(2 MLD)	1 No.	Drawing approved. Foundation and B/wall work in progress	15%	8%	--	22.11.23	21.11.24		LD imposed
4	Hoshiarpur	Talwara	SBM 2.0	Sewerage & MPS	Anand Associates Chandigarh	2031.00	1273.39	Main Sewer 400-600mm i/d Dismantling of Reconditioning Road cut STP (Open Technology) Rising Main (MPS to STP) 450mm i/d & D.I.K-9 Pipe DI K7 STP to Drain (450mm i/d) Reuse of treated waste water D-Sludging Machine	2207 Mtr 1 No. (5.00 MLD)	40% 40%	40%	--	11.03.2024	10.03.25	10.03.25	Work in progress STP site.	
7	Hoshiarpur	Mahilpur	SBM 2.0	Sewerage Work	M/s Hydrotech Pariavaran - Parveet Singh (JV) Mohali	1339.00	1056.83	600mm i/d RCC Sewer 400mm i/d RCC Sewer Pumping Station (Dry Well-Wet-Well) Sewage Treatment Plant Reuse of treated waste water	1080 Mtr. 1147 Mtr. 1 No. (8.00 MLD) 1 No. (3.00 MLD) (3 MLD.)	650m 50m.	20%	--	--	12.02.2024	11.08.2025	11.08.2025	Work in progress

Sr	Division	Town	SBM Scheme	Work Discription	Agency	DPR Cost (Rs.in Lacs)	Agg. Amount (Rs. In lacs)	Scope of work	Physical Progress (as on 31.08.24)	Physical progress %	Financial progress%	Expenditure (Against agg.amount) as on 31.08.24	Date O&A (Opened & Alloted)	SDOC (Scheduled date of Completion)	IDOC (Intended Date of Completion)	Remarks (Status update month of 31.08.24)	
8	Hoshiarpur	Rahon	SBM 2.0	MPS/IPS work	M/S Kapil Gupta Contractor Panipat	981.00	105.2	MPS/IPS work Sewerage Work (NA)		--	--	--	10.02.2024	09.11.2024	09.11.2024	Work Will be start after Payment may to mandi board, Rahon, Requirement of B.T Bill already send to Head	
9	Hoshiarpur	Gharshankar	SBM 2.0	Sewerage Work	M/s Kuldip Singh Contractor Panipat	2290.00	864.46	MPS to STP Line (400 mm i/d DiK-9) STP to Drain Line (400mm i/d DI K-7) Dismantling and reconditioning of road cut Intercepting Sewer (400mm i/d to 600 mm i/d)	100 Mtr. " 7000 Mtr. " 5396 Sqm " 4620 Mtr.	0.00%	--	--	11.03.2024	10.03.2025	10.03.2025	Material reched at site Requirement of funds of Road cut sent to Head office	
10	Ferozepur	Mamdot	SBM 2.0	Sewerage Work	M/s Hydrotech Pariavaran-M/S Oberoi Construction	1962.00	1448.8	Main Sewer (400-800 mm) Main Pumping Station (7 Mld) Sewage Treatment Plant (2 Mld) Cum FSTP-3 Tankers Roads Rising main(400mm i/d DI K-7)	7.34 1 No. 1 No. 1 No. 2800 mtr	0.78 km 5% 22% - -	4%	--	--	01.01.2024	31.12.24		work in progress
11	Ferozepur	Mudki	SBM 2.0	Sewerage Work	M/s Hydrotech Pariavaran-M/S Oberoi Construction	1504.00	1305.71	Main Sewer Main Pumping Station (7 Mld) Sewage Treatment Plant (2 Mld) Cum FSTP-6kld Roads Rising main(400mm i/d DI K-7) Screening Chamber	9.69 km 1 No. 1 No. 1 Job 1150 mtr 15 Nos	- - 15% - -	3%	6%	80.83	01.01.24	31.12.24		Sewer work yet to be startbut procurement of material for sewerage lines & STP in progress
12	Moga	Badhni Kalan	SBM 2.0	Sewerage Work	M/s Hydrotech Pariavaran-M/S Oberoi Construction	1833.00	1303.32	Sewer: Intercepting Sewer 200mm o/d UPVC Pipe sewer 250mm o/d UPVC Pipe sewer 315mm o/d UPVC Pipe sewer 400mm i/d RCC NP-3 Pipe 600mm i/d RCC NP-3 Pipe 800mm i/d RCC NP-3 Pipe MPS10 MLD STP (3MLD) Dismantling /Restoration of Road Rising Main 450mm Di K-7 Site clearances Road H conns	343mtr 1368 mtr 1769 mtr 1033mtr 487mtr 418mtr 1 No 1 No 1 job 543.25 mtr 1 job 1 job	- - 534 mtr 318 mtr 820 mtr 455mtr 317mtr - 10% - -	25%	10%	109.14	01.01.24	30.06.25		Work in progress.

Sr	Division	Town	SBM Scheme	Work Discription	Agency	DPR Cost (Rs.in Lacs)	Agg. Amount (Rs. In lacs)	Scope of work	Physical Progress (as on 31.08.24)	Physical progress %	Financial progress%	Expenditure (Against agg.amount) as on 31.08.24	Date O&A (Opened & Alloted)	SDOC (Scheduled date of Completion)	IDOC (Intended Date of Completion)	Remarks (Status update month of 31.08.24)
13	Moga	Kot Ise Khan	SBM 2.0	Sewerage Work	M/s Hydrotech Pariavaran-M/S Rajan Builder Patiala (JV)	3941.00	2640.16	Sewer: Intercepting Sewer 200mm o/d UPVC Pipe sewer 370mtr 250mm o/d UPVC Pipe sewer 984 mtr 315mm o/d UPVC Pipe sewer 4503 mtr 400mm i/d RCC NP-3 Pipe 353mtr 500mm i/d RCC NP-3 Pipe 224mtr 800mm i/d RCC NP-3 Pipe 381mtr Total 3063 mtr MPS10 MLD 1 No STP (3MLD) Cum 9KLD FSTP 1 No Dismantling /Restoration of Road 16361 sqm Rising Main 400mm Di K-7 5.50km	- - 312 mtr 714 mtr - - - 1520 mtr - 10%	25%	20%	636.12	01.01.24	30.06.25		Work in progress.
14	Jalandhar-1	Bilga	SBM 2.0	Sewerage Work	M/s Hydrotech Pariavaran-M/S Rajan Builder Patiala (JV)	3249.00	1708.7	Intercepting Sewer (Main Sewer) 3550 Mtr. Lateral UPVC Pipe Sewer 2270 Mtr. Main Pumping Station 1 No. (7.0 MLD) Sewage Treatment Plant (Open Technology) 1 No. (2.0 MLD) Rising Main (STP to Drain) 200mm & 5550 Mtr. 400mm i/d D.I.K-7 Pipe Intake Chamber (Screening Chamber) 8 No.	2502.5 mtr 783 mtr	30%	19%	321.81	22.12.23	21.06.25		Work in progress Stp PCC done for water retaining structure
15	Jalandhar-1	Bhogpur	SBM 2.0	Sewerage Work	21st Century Engineer PVt ltd & M/s Khalsa Trading (JV)	2431.00	1481	Intercepting Sewer (Main Sewer) 1432 Mtr. Lateral UPVC Pipe Sewer 654 Mtr. Dismantling of Reconditioning Road cut 2309 Sqm Main Pumping Station 1 No. (16.00 MLD) STP 1 No. (4.00 MLD) Rising Main (MPS & STP) 300mm/d & D.I.K-7 Pipe 50 Mtr Rising Main (STP to Drain) 500mm/d & D.I.K-7 Pipe 2400 Mtr. Deep Manhole cum Screening Chamber 3 Nos.	250 mtr 563 mtr.	12%	12%	192.54	22.12.23	21.06.2025		sewer Work in progress

Sr	Division	Town	SBM Scheme	Work Discription	Agency	DPR Cost (Rs.in Lacs)	Agg. Amount (Rs. In lacs)	Scope of work	Physical Progress (as on 31.08.24)	Physical progress %	Financial progress%	Expenditure (Against agg.amount) as on 31.08.24	Date O&A (Opened & Alloted)	SDOC (Scheduled date of Completion)	IDOC (Intended Date of Completion)	Remarks (Status update month of 31.08.24)
16	Jalandhar	Mehatpur	SBM 2.0	Sewerage Work	M/s Hydrotech Pariavaran-M/S Rajan Builder Patiala (JV)	2822.00	1673.29	Intercepting Sewer (Main Sewer) 6137 mtr. Interception & Diversion 1405 mtr. Main Pumping Station 1 No. (7.0 MLD) STP 1 No. (2.0 MLD) Rising Main (MPS to STP) 350mm i/d & D.I. K-9 pipe 60 mtr. Rising Main (STP to Drain) 300mm i/d & D.I. K-7 pipe 1500 mtr. Total 1.56 Km. Deep Manhole cum Screening Chamber 6 Nos. Reuse of Treated Waste Water (L.S) Mini Septic Tank D-Sludging cum D-Watering Machine Capacity-5 cum/Hrs. (Bill Attached) --	1490 mtr	20%	8%	147.19	07.02.2024	08.08.2025		sewer Work in progress
17	Sangrur	Sangrur	SBM 2.0	Sewerage Work	M/s Bharat Bhushan	3575.00	503.38	Main Sewer RCC NP3 800mm i/d 900mm i/d Main Pumping Station	616 Mtr. 1156 mtr 1	10%	--	--	27.02.2024	26.11.2024		1) MPS site handed over to agency. 2)Work stopped by residents od siba village on dated 21.03.24
18	Amritsar-2	Khemkarn	SBM 2.0	Sewerage Work	M/s GSJ ENVO Ltd	895.00	552.02	Lateral Sewer UPVC800mm i/d Rising Main (250mm i/d) MPS 1 Nos. STP 1 Nos. Repair of Rising Main (RCC P1 400mm i/d)	60 Mtr. 150 Mtr. (7 MLD) (2 MLD) 100 Mtr.	---	---	---	11.03.24	10.09.25		Topographic Survey w.e.f to existing sewer and MPS has been done. Bearing capacity has been checked. Basic Engineering Package drawing and Boundary Wall drawing submitted by contractor has been checked & approved.GA drawing of MPS submitted for approval. Boundary wall work started labour quarter work is in progress.

Sr	Division	Town	SBM Scheme	Work Discription	Agency	DPR Cost (Rs.in Lacs)	Agg. Amount (Rs. In lacs)	Scope of work	Physical Progress (as on 31.08.24)	Physical progress %	Financial progress%	Expenditure (Against agg.amount) as on 31.08.24	Date O&A (Opened & Alloted)	SDOC (Scheduled date of Completion)	IDOC (Intended Date of Completion)	Remarks (Status update month of 31.08.24)
19	Gurdaspu r	Narot Jaimal Singh	SBM 2.0	Sewerage Work	Amarjit Singh Contractor , (JV)M/s Eco Parayavaran engineer& consultants Pvt. Ltd	1698.00	1060	<u>Upvc Lateral Sewer</u> 200mm i/d 250mm i/d 315mm i/d <u>RCC Main Sewer</u> 400mm i/d 600mm i/d <u>Rising Main (300mm i/d)</u> Intake Chamber . MPS STP Road Restoration	--	--	--	--	11.03.24	10.09.2025	10.09.2025	The inspection has been called for RCC NP-3 and UPVC pipes material to be procured after inspection.
20	Gurdaspu r	Sujanpur	SBM 2.0	Sewerage Work	M/s Eco Parayavaran engineer& consultants Pvt. Ltd(JV) Ozone Research & Application India Pvt. Ltd.	3816.00	1826.68	<u>RCC Main Sewer</u> 400mm i/d 600mm i/d <u>Rising Main DI-K9</u> 300mm i/d 400mm i/d IPS . MPS STP Road Restoration	--	--	--	--	11.03.24	10.09.2025	10.09.2025	STP Design submitted labour shifted to STP Site.
21	Barnala	Handiaya	SBM 2.0	Sewerage Work	M/s Anand Associates chd	1081.00	774.96	Main Sewer STP (2.5 Mld) MPS/IPS (6 MLD) Rising Main STP (11 MLD)	15%	15%			11.03.24	10.09.25	10.09.25	work in progress
22	Ropar	Nayagoan	SBM 2.0/UID F	Sewerage Work	21st Century Engineer PVt ltd & M/s Khalsa Trading	5815	3252.9		--	--	--		20.08.24			
23	Patiala 2	HO Chandigar h	SBM 2.0	Providing & installing of Computer System for PWSSB, Chandigarh	M/s Arnoli Cooperative Labour construction Society Ltd. Patiala		5.54	Computer Multi Functional Printer Normal Printer	6 nos 3 nos 3 nos	100%	--	--	11.03.24	10.05.24	10.05.24	work completed
24	Patiala 2	All ULBs	SBM 2.0	Super suction machines	M/s Ensol Multi Clean Equipment Pvt. Ltd., Jaipur.		780	Super suction machines	--	--	--	--	19.07.24	18..03.25	18..03.25	work in progress

Sr	Division	Town	SBM Scheme	Work Discription	Agency	DPR Cost (Rs.in Lacs)	Agg. Amount (Rs. In lacs)	Scope of work		Physical Progress (as on 31.08.24)	Physical progress %	Financial progress%	Expenditure (Against agg.amount) as on 31.08.24	Date O&A (Opened & Alloted)	SDOC (Scheduled date of Completion)	IDOC (Intended Date of Completion)	Remarks (Status update month of 31.08.24)
25	Patiala 2	All ULBs	SBM 2.0	Fabrication, Manufacturing, Testing, Supplying, and Commissioning of 726 Nos. of Machinery including Mini Jetting machine, ECO-Desilter Machine (Grabber), Grab bucket machine, Jetting cum suction machine, Rodding Sets, Sewer Inspection Cameras and Pumping Sets for cleaning underground sewer lines and Manholes in 150 Nos. of ULB's in the state of Punjab in all	M/s Inderjit Bajaj & Associates 229 New Jawahar Nagar, Jalander	47.31	3175	Mini Jetting machine Grab bucket machine Eco Desilter/Grabber Rodding Sets Sewer Inspection Cameras Pumping Sets Jetting cum Suction Machine	131 Nos. 29 Nos. 91 Nos. 216 Nos. 57 Nos. 177 Nos. 25 Nos.	--	--	--		19.07.24	18..03.25	18..03.25	work in progress
26	Jalandhar-2	Dhilwan	SBM 2.0	Providing Main Sewer & MPS and STP Dhilwan Town, Distt.	Khalsa Trading Co. JV with NEEPL	811.15	699.66	Main Sewer MPS STP RCC P-1 450mm i/d	140 mtr. 1 No. (4MLD) 1 No. (2 MLD) .	--	--	--		11.09.2024	10.09.2025		Work allotted
27	Jalandhar-2	Nadala	SBM 2.0	Providing Main Sewer & MPS and STP Nadala Town, Distt. Kapurthala.	KTC-KSC JV	1048.83	764.49	Main Sewer MPS STP RCC K-7 RCC K-9	1855 mtr. 1 No. (3 MLD) 1 No. (1 MLD) 750 mtr. 50 mtr.	--	--	--		11.09.2024	10.09.2025		Work allotted
28	Amritsar-2	Rayya	SBM 2.0	Sewerage and STP Work	M/s Dikadla JV-	1499.2	1019.53	STP (4 MLD) Sewer Rising Main	1 No. 1.10 Km 0.200 Km	--	--	--		12.09.2024	11.09.2025		Work allotted
29	Moga	Fatehgarh Panjtoor	SBM 2.0	Sewerage and STP Work	M/s Dikadla JV-	1665.55	777	STP (1 MLD) Sewer Rising Main	1 No. 4.40 Km 1.20 Km	--	--	--		12.09.2024	11.09.2025		Work allotted

Sr	Division	Town	SBM Scheme	Work Discription	Agency	DPR Cost (Rs.in Lacs)	Agg. Amount (Rs. In lacs)	Scope of work		Physical Progress (as on 31.08.24)	Physical progress %	Financial progress%	Expenditure (Against agg.amount) as on 31.08.24	Date O&A (Opened & Alloted)	SDOC (Scheduled date of Completion)	IDOC (Intended Date of Completion)	Remarks (Status update month of 31.08.24)
30	Jalandhar	Alawalpur	SBM 2.0	Sewerage and STP Work	Karam Singh Parmar JV Eco tech	1060.51	746.08	STP (2 MLD) Sewer Rising Main	1 No. 0.900 Km 1.00 Km	--	--	--		12.09.2024	11.09.2025		Work allotted

AMRUT 2.0

15.10.24

Sr	Division	Town	AMRUT 2.0 Scheme	Work Discription	Agency	DPR Cost (Rs.in Lacs)	Agg. Amount (Rs. In lacs)	Scope of work	Physical Progress as on 31.08.24	% of overall Physical progress 24.09.24	Financial progress%	Expenditure (Against agg.amount t)	Date O&A (Opened & Alloted)	SDOC (Scheduled date of Completion)	IDOC (Intended Date of Completion)	Remarks (Status update month of 31.08.24)		
1	EE Amritsar 2	Ajnala	AMRUT 2.0	Water Supply works	M/s R.S. Builders		770.62	100 mm 2825 mtr 150mm 236 mtr 200mm 215 mtr 250 mm 923 mtr	831 mtr	20%	12%	33.00	11.03.24	12.03.25		Material is being Procured by Agency, Balance material is under inspection. Nishan have given to Agency but work not yet started but B & R Stopped the work		
2		Ramdass	AMRUT 2.0	Water Supply works	M/s R.S. Builders			100 mm 150mm	3299 mtr 326 mtr	1899 mtr. 325 mtr		56%	25.00	11.03.24	12.03.25		Material is being Procured by Agency, Balance materail is under inspection. Nishan have given to Agency.	
3		Rajasansi	AMRUT 2.0	Water Supply works	M/s R.S. Builders			100 mm 5634 mtr 150mm 1502 mtr 200mm 715 mtr	1050 mtr 615 mtr 302 mtr			22%	6.00	11.03.24	12.03.25		Material is being Procured by Agency, Balance materail is under inspection. Nishan have given to Agency but work not yet started.	
4		Majitha	AMRUT 2.0	Water Supply works	M/s R.S. Builders			100 mm 4270 mtr 150mm 1429 mtr 200mm 100 mtr	330 mtr			6%	32.00	11.03.24	12.03.25		Material is being procured at site.Balance materail is under inspection	
5		Fatehgarh Churian	AMRUT 2.0	Water Supply works	M/s R.S. Builders		606.42	100 mm 15420 mtr 150mm 2792 mtr 200mm 555 mtr 250 mm 100 mtr	1650 mtr 300 mtr			11%	Nil	11.03.24	12.03.25		Materail is being procured at site.yet to be work started immediated.	
6	EE Hoshiarpur	Mahilpur	AMRUT 2.0	Water Supply works	Bharat Bhushan	167.69 Lac.	135.79	DI-K7 Pipe 100 mm 150 mm	3545 mtr 988 mtr	1000 mtr		20%	13	18	11.03.2024	10.09.2024	31.12.24	Work in Progress
7	EE Hoshiarpur	Balachaur	AMRUT 2.0	Water Supply works	Bharat Bhushan	687.30 Lac.	565.14	DI-K7 Pipe 100 mm 150 mm	20093 mtr 1862 mtr	8000 mtr 1000 mtr		45%	31	177	11.03.2024	10.09.2024	31.12.24	Work in Progress
8	EE Jalandhar 1	Bilga	AMRUT 2.0	Water Supply works	M/s Ludhiana Const. Co., Ludhiana	163.15	134.95	DI K-7 Pipe 100 mm i/d 150 mm i/d 200 mm i/d House Connt.	3553 mtr 571 mtr. 172 mtr 390 Nos.	700 mtr.		30%	30%	45.93	11.03.2024	10.09.2024	31.12.24	Work in Progress.
9	EE patiala 2	Khamano	AMRUT 2.0	Water Supply works	M/s Bharat Bhushan Cont. Patiala		262.43	DI K7 Water Supply H. conn	5.243 km 1456 nos	0.160 km 23 nos		5%	10%	26.29	11.03.24	10.09.24	31.12.24	work in progress

10	EE patiala 2	Ghagga	AMRUT 2.0	Water Supply works	M/s JVE & HS, SAS Nagar Mohali		282.54	DI K7 Water Supply H. conn T/w	6.653 km 1100 nos 1 No.	4.175 km 15 nos 95%	70%		Nil	11.03.24	10.09.24	31.10.24	work in progress	
11	EE patiala 2	HO, Chandigarh	AMRUT 2.0	Water Supply works	M/s Capricot Technology PVT. Ltd		41.71	Water GEM Sewer GEM	1 NO. 1 NO.	100%	100%			11.03.24	10.05.24	10.05.24	work completed	
12	EE Ropar	Morinda	AMRUT 2.0	Water Supply works	M/S Rajesh cont.		616.41	DI K7 100mm 150mm 200mm 250mm T/Well	7865mtr 5175mtr 350mtr 915mtr 1No	300 mtr			Nil	11.03.24	10.09.24	31.12.24	Ld 2% imposed due to slow progress	
13	EE Bathinda 2	Nathana	AMRUT 2.0	Water Supply works	M/s bansal &CO Bathinda	235	197.31	DI K7 100mm DI K7 150mm House Conns	2309 mtr 2395 mtr 1200 nos	1775 mtr 2250mtr -	35%	25%	46.4	14.12.23	13.06.24	31.12.24	work in progress	
14	Mansa	Sardulgarh	AMRUT 2.0	Water Supply works	M/s Tarsem Chand Garg		752	DI K7 100mm 150 mm 200 mm 250 mm 300 mm Rising main 200 mm House conn. T/Well	15.00 Km 2.63 Km 0.026 Km - 0.325 Km 30 Mtr 2485 No 1 No.	--	--	--	09.09.2024	08.09.2025			Work allotted	
15	Gurdaspur	Pathankot	AMRUT 2.0	Water Supply works	M/S Soni Drillers		252	T/Well Pumping Machinery	6 Nos 1 Job	--	--	--	05.09.2024	04.09.2025			Work allotted	
16	Ropar	Kurali	AMRUT 2.0	Water Supply works	M/S Rajesh cont.		540	DI K7 100mm 150mm 200mm DI K9 100mm HSC T/w	10306mtr 4778mtr 856mtr 125 mtr 2000 Nos 1 no	--	--	--	05.09.2024	04.03.2025			Work allotted	
							5157.32						409.62					

Patiala (24X7)

As on.
15.10.24

Town	DPR amount (In CR.)	Bid / DNIT Amount (In Cr.)/Agency	Alloted work (rate & amount)	Scope of Work	Progress	Funds	Exp.	Date of Start	Date of Completion as per agreement	Overall Physical Progress (in %age)	Time Estension	If Yes then upto which date project completed	LD Imposed			
													Whether Yes /No	Amount of L.D imposed (in lac	Amount of LD recovered Rs. In Lacs	Present Status
Patiala (24X7)	24X7 Water Supply (Including O&M for 10 years) Capital Cost Rs. 450.56 Cr. O& M cost :Rs.114.96 cr. Total :565.52	Rs.342.00 cr. (Capital Cost - 288.37cr ; O & M - 53.63 cr.) M/s L&T (Pun-PAT-010)	Rs.342 Cr	A) Water Treatment Plant	115 MLD	75%	217.47 Cr	Expenditure= 178.44 Cr.	13.10.20	12.10.20	74%	No.	Yes	94899.00	28691.00	Under Hearing
				a) Sedimentation & Storage Tank	236 ML	70%										
				b) Clear Water Reservoir	19.75 ML	80%										
				c) Raw Water inlet pipe 1600mm i/d	900 mtr	27%										
				e) Clear Water Rising Main	38.0 km	69% (26.83 Km)										
				f) Rehabilitation of existing distribution network with DI K7	312 km	37% (124.66 Km)										
				g) Construction of new OHSRs	12 No.	Work of 12 No. Overall Progress-55%										
				h) Repair of Existing OHSR	13 No.	Majithia Enclave, Anand Nagar amd Heera Bagh OHSR Repair completed. Work is under progress atTafazalpura and Truck Stand is also under progress.50%										
				i) Construction of UGSRs	1 No.	60%										
				j) Rehabilitation of existing House Service Connection	31430 No	23% (7316 No.)										
k) Providing & Installation of water meters	68830 No	yet to be started														
l) Operation& Maintenance	10 years	-														

STATUS OF 24X7 SURFACE WATER SUPPLY PROJECT AT JALANDHAR

(As on 15.10.2024)

Sr. No.	Name of work	Agency	Agg. No & date/ Amount of work	Date		Scope of work	Physical progress	% of overall progress	Expenditure (Rs. in Lakh)	Remarks
				Start	Expected date of Completion					
1	Construction of Surface Water Source based Drinking Water Supply Project having 275 MLD Water Treatment Plant at village Jagrawan (near Adampur) and its Allied Works, Providing & Laying of Clear Water Rising Main, Construction of UGSRs including Pumping Stations complete in all respects and Operation & Maintenance for a period of 10 years (on DBOT basis) at Jalandhar Town, Punjab (under AMRUT).	M/s Larsen & Toubro, Chennai (Tamil Nadu)	Agg. No.16 of 2020-21 Capital work Cost Rs.465.20 Cr. O&M Cost Rs.60.65 Cr.	10.09.2020 [Capital Work = 3 years (36 months) and O&M = 10 years (120 months)]	31.12.2024	1 No. WTP = 275MLD MS pipe 2000mm = 13.5 Km. MS pipe 1400mm = 4 Km. DI Pipe = 101 Km. (250mm to 1200mm) UGSRs & SCADA 5 Nos. 250-1200mm = 100 Km.	60% 13.88 Km. (Procured at site) 11.69 Km. Laid -- 78.45 Km. (Procured at site) 41.88 Km laid at Site 5 Nos. UGSRs Burlton Park, Model Town, Dhilwan, focal Point in progress & Surya Enclave work in progress 41.88 Km. (DI pipe laid)	65%	Expenditure :- Against allotment Rs.276.77Cr. Total Expenditure Rs.440.53 Cr.	DI pipe & MS pipe laying work in progress. PST-1 bed lining in progress. Work of Admn. Building, CH, CWR, Filter House, Chlorine building, Chemical House etc Clarifier in progress. Clarifier-1 completed, Clarifier 2& 4 in progress. Clarifier 3 at final wall stage UGSRs at Burlton Park ,Dhilwan & Model Town-Raft steel Binding completed. Surya Enclave - Possesion of site taken, Soil testing & Design in progress, Excavation stopped by mining dept due to absence of NOC/CLU from Improvement Trust. Wall Concreting at Dhilwan & Burlton Park UGSR upto Roof Slab completed, Burlton park pump house raft and walls completed Dhilwan pump house Raft completed & Boundary wall in progress. PSIEC land UGSR Raft Completed & wall in progress 1.5% Liquidated Damages imposed under Clause 46.1 of Contract Agreement.

LUDHIANA BUDHA DARIYA

Status of AMRUT towns - Physical and Financial Progress (Rs.in Crore)

As on 15.10.24

Sr. No.	Town	DPR amount (In CR.)	Bid / DNIT Amount (In Cr.) Agency	Alloted work (rate & amount)	Scope of Work	Progress	Funds	Exp.	Date of start	Date of Completion as per aggrement	Date of tentative Completion/ Actual completion date	Overall Progress (in %age)	Remarks																												
	DPR for construction of STPs, ETPs & MPSS abatement for pollution in Budha Nallah, O&M for 10 years at Ludhiana (Under AMRUT)	Lump-sum Basis for Phase-I) Rs. 1088.70 Cr. (Capital cost - 650.00 Cr. O&M - 438.70 Cr.)	Rs. 959.00 Cr. (Capital cost - 597.00 Cr. O&M -363.00 Cr.) M/s Khilari Infrastructure Pvt. Ltd. Navi Mumbai.	Capital work cost :519 Cr. O&M Cost:321 Cr.	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 40%;">Const. of 2no. New STP (jamalpur-225MLD & Balloke - 60 MLD)</td> <td style="width: 10%;">2 No.</td> <td style="width: 50%;">225 MLD-100% 60MLD- 100% (under trail) Started on 20.01.2022</td> </tr> <tr> <td>Const. of 6 Intermediate Pumping Station .</td> <td>6 No.</td> <td>12 MLD Tibba IPS-100%, 8 MLD Sundar Ngr-100% 5 MLD Tkundanpuri-100% 13 MLD Upkar Ngr- 100% LMH IPS- 100% 55 MLD Ips Gaushala-40%</td> </tr> <tr> <td>Laying of rising main from Upkar Nagar IPS to (pump 60 MLD at) Balloke STP</td> <td>5810</td> <td>6695 Mtr (100%)</td> </tr> <tr> <td>Laying of rising main from Sundar Nagar IPS to(pump 225 MLD MPS at) Jamalpur STP via Gaushala and Tibba Road IPS</td> <td>4850 Mtr.</td> <td>4961 Mtr (100%)</td> </tr> <tr> <td>setting of 2 ETP for Dairy Wastage (Tajpur 2.25MLD, Haibowal 3.75 MLD)</td> <td>2 No.</td> <td>2.25 MLd (93%) 3.75 MLD (96%) Tajpur Drain- 4100 mtr Haiwobal Drain- 10642 mtr</td> </tr> <tr> <td>Rehabilitation of 2 Existing UASB STPs (Bhattian 111 MLD, Balloke 152 MLD)</td> <td></td> <td>111MLD- 100% and 152 MLD -100% (operational)</td> </tr> <tr> <td>One time Repair & Over hauling of existing 2nos STP's of 50MLD & 105MLD based on SBR technology at Bhattian & Balloke</td> <td></td> <td>50MLD- 100% and 105 MLD -100% (Operational)</td> </tr> <tr> <td>O & M of above components for 10 years after construction & 21 months during const. period</td> <td></td> <td>Going on since 01.03.2021</td> </tr> </table>	Const. of 2no. New STP (jamalpur-225MLD & Balloke - 60 MLD)	2 No.	225 MLD-100% 60MLD- 100% (under trail) Started on 20.01.2022	Const. of 6 Intermediate Pumping Station .	6 No.	12 MLD Tibba IPS-100%, 8 MLD Sundar Ngr-100% 5 MLD Tkundanpuri-100% 13 MLD Upkar Ngr- 100% LMH IPS- 100% 55 MLD Ips Gaushala-40%	Laying of rising main from Upkar Nagar IPS to (pump 60 MLD at) Balloke STP	5810	6695 Mtr (100%)	Laying of rising main from Sundar Nagar IPS to(pump 225 MLD MPS at) Jamalpur STP via Gaushala and Tibba Road IPS	4850 Mtr.	4961 Mtr (100%)	setting of 2 ETP for Dairy Wastage (Tajpur 2.25MLD, Haibowal 3.75 MLD)	2 No.	2.25 MLd (93%) 3.75 MLD (96%) Tajpur Drain- 4100 mtr Haiwobal Drain- 10642 mtr	Rehabilitation of 2 Existing UASB STPs (Bhattian 111 MLD, Balloke 152 MLD)		111MLD- 100% and 152 MLD -100% (operational)	One time Repair & Over hauling of existing 2nos STP's of 50MLD & 105MLD based on SBR technology at Bhattian & Balloke		50MLD- 100% and 105 MLD -100% (Operational)	O & M of above components for 10 years after construction & 21 months during const. period		Going on since 01.03.2021												
Const. of 2no. New STP (jamalpur-225MLD & Balloke - 60 MLD)	2 No.	225 MLD-100% 60MLD- 100% (under trail) Started on 20.01.2022																																							
Const. of 6 Intermediate Pumping Station .	6 No.	12 MLD Tibba IPS-100%, 8 MLD Sundar Ngr-100% 5 MLD Tkundanpuri-100% 13 MLD Upkar Ngr- 100% LMH IPS- 100% 55 MLD Ips Gaushala-40%																																							
Laying of rising main from Upkar Nagar IPS to (pump 60 MLD at) Balloke STP	5810	6695 Mtr (100%)																																							
Laying of rising main from Sundar Nagar IPS to(pump 225 MLD MPS at) Jamalpur STP via Gaushala and Tibba Road IPS	4850 Mtr.	4961 Mtr (100%)																																							
setting of 2 ETP for Dairy Wastage (Tajpur 2.25MLD, Haibowal 3.75 MLD)	2 No.	2.25 MLd (93%) 3.75 MLD (96%) Tajpur Drain- 4100 mtr Haiwobal Drain- 10642 mtr																																							
Rehabilitation of 2 Existing UASB STPs (Bhattian 111 MLD, Balloke 152 MLD)		111MLD- 100% and 152 MLD -100% (operational)																																							
One time Repair & Over hauling of existing 2nos STP's of 50MLD & 105MLD based on SBR technology at Bhattian & Balloke		50MLD- 100% and 105 MLD -100% (Operational)																																							
O & M of above components for 10 years after construction & 21 months during const. period		Going on since 01.03.2021																																							
							588.80 cr	AMRUT = 397.52Cr. Smart City = 183.21 Cr. Total Expenditure = 580.73 Cr.	02.12.2020	01.12.2022	31.03.2024	99.00%																													

Summary Sheet AMRUT 1.0 PWSSB (As on 05.11.2024)

Completion Status		No. of Projects	Project Cost (Rs. in Cr.)	Cummulative Expenditure (Rs. in Cr.)	Balance Amount (Rs.in Cr.)	Remarks
Total number of Projects		90	2326.29	1785.49	540.8	
Completed Projects		80	784.17	765.59	18.58	
Ongoing Projects	90%-99%	5	620.33	586.37	33.96	Abohar (2 Projects), Bathinda, Malerkotla, Ludhiana (Buddha Dariya)
	50%-89%	5	921.79	433.53	488.26	Malerkotla, Patiala (24X7, Choti Nadi & Badi Nadi), Jalandhar (24X7)
Sub Total-Ongoing Works		10	1542.12	1019.9	522.22	

AMRUT 1.0

(Rs.in Cr.)

(As on 05.11.2024)

Sr. No	City	Project ID	DPR Cost (rs.in cr)	Allotted Cost (Rs.in Cr.)	Project Completion status %	Funds Received (Rs.in Cr.)	Funds Expenditure (Rs.in Cr.)	Balance Funds required to complete the work (Rs.in Cr.)	Projected expenditure till 03/2025 (Rs.in Cr.)	Pending Liability (Rs.in Cr.)	Saving (Rs.in Cr.)	Remarks
1	Abohar	PUN-ABO-019	23.05	6.02	100	6.02	6.02	0.00	0.00			work completed
2	Abohar	PUN-ABO-012	1.36	1.21	100	1.21	1.21	0.00	0.00			work completed
3	Abohar	PUN-ABO-015	3.50	1.54	100	1.22	1.22	0.00	0.00			work completed
4	Abohar	PUN-ABO-016	3.50	1.28	100	1.18	1.18	0.00	0.00			work completed
5	Abohar	PUN-ABO-017	33.50	11.35	100	10.36	10.36	0.00	0.00			work completed
6	Abohar	PUN-ABO-018		14.95	100	13.79	13.79	0.00	0.00			work completed
7	Abohar	PUN-ABO-011	10.42	9.09	100	6.63	6.63	0.00	0.00			work completed
8	Barnala	PUN-BAR-001	133.04	11.86	100	11.86	11.86	0.00	0.00			work completed
9	Barnala	PUN-BAR-002		80.63	100	80.63	80.63	0.00	0.00	0.25		work completed
10	Barnala	PUN-BAR-008		25.00	100	25.00	25.00	0.00	0.00			work completed
11	Batala	PUN-BTL-013	151.11	1.58	100	1.49	1.49	nil	0.00			work completed
12	Batala	PUN-BTL-014		1.09	100	0.81	0.81	nil	0.00			work completed
13	Batala	PUN-BTL-016		1.20	100	1.09	1.09	nil	0.00			work completed
14	Batala	PUN-BTL-022		43.81	100	42.89	42.89	0.92	0.92	0.50		Work completed STP under stabilisation
15	Batala	PUN-BTL-015		2.10	100	0.61	0.61	nil	0.00			work completed
16	Batala	PUN-BTL-017		0.91	100	0.88	0.88	nil	0.00			work completed
17	Batala	PUN-BTL-018		15.25	100	13.20	13.20	nil	0.00			work completed
18	Batala	PUN-BTL-020		24.11	100	24.07	24.07	nil	0.00			work completed
19	Batala	PUN-BTL-021		15.62	100	15.62	15.62	nil	0.00			work completed
20	Batala	PUN-BTL-019			10.58	100	10.65	10.65	1.42	1.42		
21	Bathinda	PUN-BAT-010		7.63	100	9.98	7.63	0.00	0.00			work completed
22	Bathinda	PUN-BAT-012		17.91	100	16.23	16.23	0.00	0.00			work completed
23	Bathinda	PUN-BAT-017		1.59	100	1.92	1.59	0.00	0.00			work completed
24	Bathinda	PUN-BAT-013		20.00	100	20.00	18.86	0.00	0.00			work completed
25	Bathinda	PUN-BAT-011		13.81	100	14.09	13.81	0.00	0.00			work completed
26	Bathinda	PUN-BAT-003		20.21	100	14.37	20.21	5.84	0.00			work completed
27	Firozpur	PUN-FIR-002	7.51	4.40	100	4.40	4.40	0.00	0.00			work completed
28	Firozpur	PUN-FIR-001	7.25	5.31	100	5.31	5.31	0.00	0.00			work completed
29	Firozpur	PUN-FIR-013	4.37	0.34	100	0.38	0.38	0.00	0.00			work completed
30	Firozpur	PUN-FIR-014		0.39	100	0.39	0.39	0.00	0.00			work completed
31	Firozpur	PUN-FIR-024	10.20	5.88	100	5.88	5.88	0.00	0.00			work completed
32	Firozpur	PUN-FIR-009	5.87	3.48	100	3.48	3.48	0.00	0.00			work completed
33	Firozpur	PUN-FIR-011	10.20	6.34	100	6.34	6.34	0.00	0.00			work completed
34	Hoshiarpur	PUN-HOS-001	9.57	7.53	100	7.53	7.53	0.00	0.00			work completed
35	Hoshiarpur	PUN-HOS-002	33.49	28.45	100	28.45	28.45	0.00	0.00			work completed

AMRUT 1.0

(Rs.in Cr.)

(As on 05.11.2024)

Sr. No	City	Project ID	DPR Cost (rs.in cr)	Allotted Cost (Rs.in Cr.)	Project Completion status %	Funds Received (Rs.in Cr.)	Funds Expenditure (Rs.in Cr.)	Balance Funds required to complete the work (Rs.in Cr.)	Projected expenditure till 03/2025 (Rs.in Cr.)	Pending Liability (Rs.in Cr.)	Saving (Rs.in Cr.)	Remarks
36	Jalandhar	PUN-JAL-020		17.53	100	17.53	17.53	0.00	0.00			work completed
37	Jalandhar	PUN-JAL-021		12.55	100	12.55	12.55	0.00	0.00			work completed
38	Jalandhar	PUN-JAL-022		14.01	100	11.32	11.32	0.00	0.00			work completed
39	Jalandhar	PUN-JAL-011		7.66	100	6.42	6.42	0.00	0.00			work completed
40	Jalandhar	PUN-JAL-026		37.80	100	35.96	35.96	0.00	0.00			work completed
41	Jalandhar	PUN-JAL-009		15.49	100	14.54	14.54	0.00	0.00			work completed
42	Khanna	PUN-KHA-012	124.03	5.56	100	2.99	2.99	0.00	0.00			work completed
43	Khanna	PUN-KHA-013		5.37	100	4.50	4.50	0.00	0.00			work completed
44	Khanna	PUN-KHA-014		6.00	100	5.17	5.17	0.00	0.00			work completed
45	Khanna	PUN-KHA-016		5.42	100	7.87	7.87	0.00	0.00			work completed
46	Khanna	PUN-KHA-017		17.89	100	18.68	18.68	0.00	0.00			work completed
47	Khanna	PUN-KHA-018		11.07	100	11.94	11.94	0.00	0.00			work completed
48	Khanna	PUN-KHA-027		3.00	100	4.00	4.00	0.00	0.00			work completed
49	Khanna	PUN-KHA-028		4.00	100	2.87	2.87	0.00	0.00			work completed
50	Khanna	PUN-KHA-009		1.40	100	1.40	1.40	0.00	0.00			work completed
51	Khanna	PUN-KHA-002		18.79	100	18.75	18.75	0.00	0.00			work completed
52	Khanna	PUN-KHA-010		4.56	100	4.03	4.03	0.00	0.00			work completed
53	Khanna	PUN-KHA-011		8.96	100	9.49	9.49	0.00	0.00			work completed
54	Khanna	PUN-KHA-023		1.10	100	1.09	1.09	0.00	0.00			work completed
55	Khanna	PUN-KHA-024		3.78	100	3.78	3.78	0.00	0.00			work completed
56	Khanna	PUN-KHA-001		2.09	100	1.50	1.50	0.00	0.00			work completed
57	Malerkotla	PUN-MAL-007		16.54	7.81	100	7.81	7.81	0.00	0.00		
58	Malerkotla	PUN-MAL-001	1.68		100	1.68	1.68	0.00	0.00			work completed
59	Malerkotla	PUN-MAL-017	1.49		100	1.49	1.47	0.00	0.00			work completed
60	Malerkotla	PUN-MAL-006	1.78		100	1.78	1.78	0.00	0.00			work completed
61	Malerkotla	PUN-MAL-008	7.88		100	7.88	7.88	0.20	0.00			work completed
62	Malerkotla	PUN-MAL-002	from 41.54	5.43	100	5.43	5.43	0.00	0.00			work completed
63	Malerkotla	PUN-MAL-011	11.71	6.68	100	6.68	6.68	0.00	0.00			work completed
64	Malerkotla	PUN-MAL-020	Against savinig	8.78	100	8.78	8.78	0.00	0.00			work completed
65	Moga	PUN-MOG-006	4.92	3.89	100	3.81	3.81	0.00	0.00			work completed
66	Moga	PUN-MOG-015	1.57	1.26	100	0.98	0.98	0.00	0.00			work completed
67	Moga	PUN-MOG-016	4.76	4.74	100	6.69	6.69	0.00	0.00			work completed
68	Moga	PUN-MOG-002	11.06	10.44	100	12.72	12.72	0.00	0.00			work completed

AMRUT 1.0

(Rs.in Cr.)

(As on 05.11.2024)

Sr. No	City	Project ID	DPR Cost (rs.in cr)	Allotted Cost (Rs.in Cr.)	Project Completion status %	Funds Received (Rs.in Cr.)	Funds Expenditure (Rs.in Cr.)	Balance Funds required to complete the work (Rs.in Cr.)	Projected expenditure till 03/2025 (Rs.in Cr.)	Pending Liability (Rs.in Cr.)	Saving (Rs.in Cr.)	Remarks
69	Pathankot	PUN-PTA-010	Rehabilitation & 15 Nos Tubewells = 7.25 Cr. Sewerage =81.77 Cr. Water Supply = 36.11 Cr.	2.43	100	2.23	2.23	0.00	0.00	Nil	Nil	AMRUT-1 work completed. Total expenditure =98.87Cr including all agreements, payment to other departments, departmental charges,etc.
70	Pathankot	PUN-PTA-001		2.75	100	2.69	2.69	0.00	0.00			
71	Pathankot	PUN-PTA-002		2.24	100	0.88	0.88	0.00	0.00			
72	Pathankot	PUN-PTA-012		2.79	100	2.54	2.54	0.00	0.00			
73	Pathankot	PUN-PTA-013		4.54	100	4.53	4.53	0.00	0.00			
74	Pathankot	PUN-PTA-014		6.42	100	6.42	6.42	0.00	0.00			
75	Pathankot	PUN-PTA-017		23.33	100	23.26	23.26	0.00	0.00			
76	Pathankot	PUN-PTA-015		7.49	100	7.48	7.48	0.00	0.00			
77	Pathankot	PUN-PTA-018		24.66	100	24.62	24.62	0.00	0.00			
78	Pathankot	PUN-PTA-016		9.31	100	9.31	9.31	0.00	0.00			
79	Pathankot	PUN-PTA-019	1.05	100	1.02	1.02	0.00	0.00				
80	Patiala	PUN-PAT-020		8.82	100	8.82	8.82	0.00	0.00			work completed
				784.17		763.87	765.59	8.38	2.34	0.75	0.00	

AMRUT 1.0

(Rs.in Cr.)

(As on 05.11.2024)

Sr. No	City	Project ID	DPR Cost (rs.in cr)	Allotted Cost (Rs.in Cr.)	Project Completion status %	Funds Received (Rs.in Cr.)	Funds Expenditure (Rs.in Cr.)	Balance Funds required to complete the work (Rs.in Cr.)	Projected expenditure till 03/2025 (Rs.in Cr.)	Pending Liability (Rs.in Cr.)	Saving (Rs.in Cr.)	Remarks
Ongoing Progress (90%-99%)												
1	Abohar	PUN-ABO-014		92.10	97	76.93	76.93	2.10	2.10			Due to Slow progress of work by agency . LD imposed as per agreement The partial scope of works were withdrawn from the executing agency and due to retendering of withdrawn works, the work got delayed. Expected date of completion 31.12.24
2	Abohar	PUN-ABO-001		27.06	95	19.00	19.00	4.25	4.25			LT Panel left for WTP. Expected date of completion 28.02.25
3	Bathinda	PUN-BAT-014		80.00	91	71.38	73.78	8.62	8.62			Work withdrawal, Penalty imposed arbitration case filed by the firm and arbitration hearing in process.
4	Malerkotla	PUN-MAL-018	41.54	21.17	98	19.14	19.14	2.03	2.03	0.86		STP under stablization . Expected date of completion 31.12.24
5	Ludhiana	PUN-LUD-020	650.00	400.00	99	396.07	397.52	3.93	3.93	0.74		The work of Gaushala IPS is pending only due to land dispute, work withheld because of stay orders of honble court.expected dt. of completion is 31.03.25
	Total (90%-99%)			620.33		582.52	586.37	20.93	20.93	1.60	0.00	

AMRUT 1.0

(Rs.in Cr.)

(As on 05.11.2024)

Sr. No	City	Project ID	DPR Cost (rs.in cr)	Allotted Cost (Rs.in Cr.)	Project Completion status %	Funds Received (Rs.in Cr.)	Funds Expenditure (Rs.in Cr.)	Balance Funds required to complete the work (Rs.in Cr.)	Projected expenditure till 03/2025 (Rs.in Cr.)	Pending Liability (Rs.in Cr.)	Saving (Rs.in Cr.)	Remarks
Ongoing Progress (50%-89%)												
6	Malerkotla	PUN-MAL-019	5.90	3.57	80	1.89	1.89	1.68	1.68	0.00	0.00	Work stopped by the agency Due to increase of DI Pipe rates . LD imposed as per agreement and recovered. Expected date of completion 31.12.24
7	Patiala	PUN-PAT-010	565.52 Cr. Capital Cost Rs.405.55 Cr. O&M Rs.114.97 Cr. Land Cost Rs. 45 Cr.	288.37	74	217.47	178.44	188.08	62.00			Delay in procurement of pipes from Contracting Agency. Slow progress of OHSRs and WTPs. LD imposed as per agreement. Road Work not being executed by Agency due to high Market rates. Case for the same is being processed for consideration.Expected date of completion 30.11.25
8	Patiala (PWSSB part - 87.64 Cr.)	PUN-PAT-015	208.33	164.65	75	50.00	50.00	0.00	0.00			Due to late handing over of STP sites due to delay in demarcation of land & lowering of bed level of badi nadi by Drainage Department, design of STP delayed & work further delayed due to recent flood as all the structures were drowned in flood water & desilting work delayed the further progress. Expected date of completion 31.03.2025
9	Jalandhar	PUN-JAL-025	808.00	198.56	65	98.56	98.56	100.00	145.00			Possession of land (Surya Enclave) for 1 no. UGSR Pending with Improvement Trust, Jalandhar. Action taken: Case from improvement Trust , Jalandhar , sent to Local Govt. Matter is under consideration at Local Govt.
10	Jalandhar	PUN-JAL-005		266.64	65	104.64	104.64	162.00		Disposal of 1.30 lakh cum Surplus earth from WTP site is to be done. E-auction notice floated by MC Jalandhar. Expected date of completion 31.03.25		
	Total (50%-89%)			921.79		472.56	433.53	451.76	208.68	0.00	0.00	
	Grand Total			2326.29		1818.95	1785.49	481.07	231.95	2.35	0.00	